

Request For Information

Submitted By: Aaron Chamberlain

Title: CSII

Region: III

Institution: CIM

Project Name: Replace Roofs (Program Phase 1 - 4)

Title: Roof Replacement - Phase 1 Facility B

RFI#: 002

Date: 7/29/2025

Needed By: 8/18/2025

CCM Proj. # I-001123

A/E Proj. # 22-090



RFI Description – Correctional Construction Mentorship Program (CCM)

CCM Request to remove and replace 13' x 17', 221 Sq ft roof on top of Pre-Fabricated Mechanical Room with New Class 'A' 80 MIL. Fully Adhered PVC Membrane Roofing System with XPS Insulation (min. R-30) Per Plan sheet A1.6 Keynote-M. Existing roof is deteriorated which could fail and causing preventable leaks into the building. See attached photos. Please Advise.

Location: FAC B UNIT 2 ROOF

Attachments

Plan(s) Sht/Detail: A1.6_Keynote M

Specification: N/A

Submittals: N/A

Shop Drawings: N/A

Product Data: N/A

Memo / Letter: N/A

Images: N/A

Other: N/A

Response To RFI – Architecture and Engineering Section

The removal and replacement of the roof on both mechanical penthouses are part of the project scope and should have been included in the Drawings. This will be addressed in an upcoming Construction Bulletin which has yet to be scheduled. Note that this applies to both Sheet A1.5, Keynote M and Sheet A1.6, Keynote M.

Attachments

Plan(s) Sht/Detail: N/A

Specification: N/A

Submittals: N/A

Shop Drawings: N/A

Product Data: N/A

Memo / Letter: N/A

Images: N/A

Other: N/A

Response By: Eileen Tumlin, Senior Architect

Date: 8/14/2025

Access Compliance Review for Attachment: Not Required

SFM Approval for Attachment: Required

Timestamp of Response: [Final A/E]

2025.07.29 08:03





2025.07.29 08:03



2025.07.29 08:03



2025.07.29 08:03



2025.07.17 08:28