Example 1: Miss Utility Ticket

From: tickets@va811.com
Sent: Wednesday, January 18, 2023 1:09 PM
To: Eddie Stacks
Subject: VUPS EMLCFM 2023/01/18 #02791 A301801286-00A NORM NEW LREQ

EMLCFM 02791 VUPSa 01/18/23 13:09:19 A301801286-00A NORMAL

Ticket No: A301801286-00A NEW GRID NORM LREQ
Transmit Date: 01/18/23 Time: 01:09 PM Op: 1JSA
Call Date: 01/18/23 Time: 01:04 PM
Due By Date: 01/23/23 Time: 07:00 AM
Update By Date: 02/06/23 Time: 11:59 PM
Expires Date: 02/09/23 Time: 07:00 AM
Old Tkt No: A301801286
Original Call Date: 01/18/23 Time: 01:04 PM Op: 1JSA

City/Co:ARLINGTON Place: State:VA
Address: Street: SHERIDAN AVE
Cross 1: MACOMB PL
Cross 2: JACKSON AVE

Type of Work: PARKING LOT - CONSTRUCTION, REPAIR OR REPLACE
Work Done For: US GOV'T
Excavation area:STARTING AT THE INTERSECTION SHERIDAN AVE AND MACOMB PL, WORKING NORTH ALONG SHERIDAN AVE 975FT TO JACKSON AVE. 150FT EAST FROM THE CENTER LINE OF THE STREET.

PICTURE ID + VEHICLE REGISTRATION + PROOF OF INSURANCE MAY BE REQUIRED TO GAIN ACCESS AND VEHICLE SUBJECT TO SEARCH
Excavation Map Link: Click This Link To View Your Ticket Map Area

Instructions:

Whitelined: Y Blasting: N Boring: N

Company: SMITH BROS LLC Type: CONT
Co. Address: POB 2647 First Time: N
City: HENDERSONVILLE State:TN Zip:37077
Company Phone: 571-480-3329
Contact Name: CODY BOGGS Contact Phone:571-480-3329
Email: eddie@smithbrosllc.com

Mapbook: 5527G9
Grids: 3852A7704A 3852A7705D 3853D7704A 3853D7705D

Members:
CMC502 = COMCAST (CMC) DOM402 = DOMINION ENERGY FT MEYER (DOM)
VZN703 = VERIZON (VZN) WGL904 = WASHINGTON GAS (WGL)

Seq No: 2790 A
**********IMPORTANT NOTICE**********

Please visit our web application at TRE.VA811.COM or call 811 for the following:

- **UPDATE** - If your excavation work will continue beyond the EXPIRES date and time on the ticket

1

Example 1: Contd. Miss Utility Ticket

- Prior to the UPDATE BY date and time shown on the ticket or on the work day before that date
- **REMARK** - If the utility line markings are destroyed by weather or construction activity

KEY INFORMATION:

- Member Utility Operators who will be notified are listed above. These companies OR the contracted locators hired by them, will mark the location of the underground lines that the utility operators own.
- Privately owned utility lines will not be marked. These may include but are not limited to:
  - Dog fencing
  - Septic systems
- The DUE BY date and time above indicates when the utility operators should finish marking their lines.
- DO NOT EXCAVATE - until you confirm that all utilities have either marked their lines or have no utility lines in the area of your excavation. You will receive another email, the Positive Response Confirmation message, when all utilities have responded OR the Due By date and time has passed (for Normal, Update, Remark, Meeting and Designer tickets). If you do not receive the email, call 800-552-3120 and follow the prompts to obtain the response information.
- LOOK FOR UNMARKED UTILITY LINES - when you arrive at the excavation site. If you see clear evidence of unmarked utilities, stop excavation and call 811 to request a 3HR NOTICE.
- DO NOT USE MECHANIZED EQUIPMENT WITHIN 2 FEET - of utility line markings. If you need to excavate near a marked utility line, carefully expose the utility line by hand digging and keep mechanized equipment at least 2 feet away from the line at all times.
- If your excavation is an Emergency, the markings are no longer valid once the emergency condition ceases to exist OR at 7:00AM on the 16th working day after your call, whichever occurs first.

To learn more about Virginia's Dig with CARE process, visit www.va811.com.