# Request for Information

RFI -026

Project: Repair Fire Suppression System, Maintenance Hanger B2280 No.: 01 Date: 08/18/2025

Location: Tinker Air Force Base

From: [redacted]

[redacted]

Fax No.:

To:

Attn:

Action Requested:
- ✓ Clarification
- Direction
- Approval
- Alternate Proposal
- Other:

Probable Effect:
- Increase/Decrease Cost
- Increase/Decrease Time
- No Change

Reference: Drawing No.: A-401 & S-401 & E-401 Detail No.: Spec. Section: 05 40 00 & 26 51 00 Article:

RFI

**Information Needed:** Amendment #04 added (3) 1'x4' Light Fixtures to the Fire Alarm Room per 1/E-401 & 1/A-401. These fixtures are recessed in the Fire Rated Ceiling and would clash with the structural CFMF Joists. Can the lights fixture layout be revised so they parallel with the joists and fit between the joists? These would eliminate significant structural changes to the joist ceiling, which would reduce costs. If the light fixtures cannot be relocated, please provide updated structural detail for blockout.

**Submitted By:** [redacted]

Proceed With Recommended Solution

Additional Instructions to Follow

**Recommendation:** **GOVERNMENT RESPOSE:**

Contractor shall provide lighting fixture equal to Lithonia ZL1D-L48-5000LM-FLTMVOLT- 40K-8CRI-E10W-WH-WGZ48 and surface mount to gyp board ceiling as noted in the attached sketch. Please also see attached cut sheet for the surface mounted lighting fixture.

MORRIS.MATTHEW.K.1385757456

Digitally signed by MORRIS.MATTHEW.K.1385757456
Date: 2025.09.17 14:18:49 -05'00'

**Edward Cardona - HDR**
By

09/12/2025
Date