ASBESTOS INSPECTION REPORT of:

Building # HP135

MCB CAMP LEJEUNE

Print Date

Tuesday, September 2, 2025

INSPECTION SUMMARY

BLDG #: **HP135** ***YEAR BUILT:*** **1980**

OCCUPANT: **BEQ** ***ASBESTOS MANAGER: 910-451-5837***

BUILDING COMMENTS:

HAZ RANK 3/GREEN [MAY2023]
ACM MASTIC AND ROOFING MATERIALS

MAY2023
ACM REMAINS

DEC2019
NO CHANGES

JUL2016
ACM REMAINS

DEC2013
PVS. ACM REMAINS, ADDL SAMPLING, ACM INCLUDES:
RESIDUAL MASTIC (IN MECH ROOMS WHERE EXISTING ACM IS KNOWN TO HAVE BEEN BEFORE)

AUG2011
CONFIRMATION SAMPLING, PVS. ACM REMAINS, LOCALIZED ABATEMENT (HEAT SHIELDS, LIMITED TILES). NOTE NEW ACM HAS BEEN INSTALLED ON NEW ROOF.

JUN09
PVS. ACM REMAINS, ADDL SAMPLING AND CONFIRMATIONS, ACM INCLUDES:
FLOOR TILE MASTIC
LIGHT FIXTURE HEAT SHIELDS
ROOFING SEALANTS

FEB06 MATRIX
ACM IDENTIFIED INCLUDES:
FLOOR TILE MASTIC

NOTIFICATION OF ACM IN BUILDING

NOTICE: The following asbestos-containing materials have been identified in this structure. Refer to survey findings for additional information or contact the Asbestos Program Manager. Please note ACM that is intact and undisturbed is not considered a significant health hazard to building occupants.

Friable ACM(s) identified

DESCRIPTION	*LOCATION*	*Date*	*Quantity*
No friable ACM records found in database			

Non-friable ACM(s) identified

DESCRIPTION	*LOCATION*	*Date*	*Quantity*
12" CREAM FLOOR TILE AND ADHESIVE	DORM ROOMS THROUGHOUT; FIRST AND SECOND FLOOR LOUNGE (UNDER HMs 01, 02)	2/8/2006	37,280 SF
ROOFING SEALANT, SILVER	FORMER ROOFING [ATTIC] PARAPET CAP COATING/ SEALANT	6/24/2009	700 SF

ROOFING SEALANT, BLACK	FORMER ROOFING [ATTIC] PERIMETER PARAPET WALL FLASHING	6/24/2009	2,969	SF
ROOFING MATERIAL,	FORMER ROOFING [ATTIC] DECK COATING/ SEALANT (PVS. MEMBRANE)	6/24/2009	14,063	SF
ROOFING SEALANT, BLACK	FORMER ROOFING [ATTIC] PERIMETER PARAPET WALL FLASHING	7/21/2016	2,969	SF
ROOFING MATERIAL,	FORMER ROOFING [ATTIC] DECK COATING/ SEALANT (PVS. MEMBRANE)	7/21/2016	14,063	SF
ROOFING SEALANT, SILVER	FORMER ROOFING [ATTIC] PARAPET CAP COATING/ SEALANT	7/21/2016	700	SF
ROOFING SEALANT, BLACK	FORMER ROOFING [ATTIC] PERIMETER PARAPET WALL FLASHING	8/19/2011	2,969	SF
ROOFING SEALANT, GRAY	FORMER ROOFING [ATTIC] PERIMETER FLASHING PATCHES; NEW ROOFING AT SHINGLE ROOF ACCESS HATCHES	8/19/2011	2	SF
ROOFING MATERIAL,	FORMER ROOFING [ATTIC] DECK COATING/ SEALANT (PVS. MEMBRANE)	8/19/2011	14,063	SF
ROOFING SEALANT, SILVER	FORMER ROOFING [ATTIC] PARAPET CAP COATING/ SEALANT	8/19/2011	700	SF
12" CREAM FLOOR TILE AND ADHESIVE	DORM ROOMS THROUGHOUT; FIRST AND SECOND FLOOR LOUNGE (UNDER HMs 01, 02)	8/19/2011	37,280	SF
12" CREAM FLOOR TILE AND ADHESIVE	DORM ROOMS THROUGHOUT; FIRST AND SECOND FLOOR LOUNGE (UNDER HMs 01, 02)	12/3/2013	37,280	SF
ROOFING SEALANT, BLACK	FORMER ROOFING [ATTIC] PERIMETER PARAPET WALL FLASHING	12/3/2013	2,969	SF
ROOFING MATERIAL,	FORMER ROOFING [ATTIC] DECK COATING/ SEALANT (PVS. MEMBRANE)	12/3/2013	14,063	SF
ROOFING SEALANT, SILVER	FORMER ROOFING [ATTIC] PARAPET CAP COATING/ SEALANT	12/3/2013	700	SF
12" CREAM FLOOR TILE AND ADHESIVE	DORM ROOMS THROUGHOUT; FIRST AND SECOND FLOOR LOUNGE (UNDER HMs 01, 02)	6/24/2009	37,280	SF
12" CREAM FLOOR TILE AND ADHESIVE	DORM ROOMS THROUGHOUT; FIRST AND SECOND FLOOR LOUNGE (UNDER HMs 01, 02)	12/10/2019	37,280	SF
ROOFING SEALANT, BLACK	FORMER ROOFING [ATTIC] PERIMETER PARAPET WALL FLASHING	12/10/2019	2,969	SF
ROOFING MATERIAL,	FORMER ROOFING [ATTIC] DECK COATING/ SEALANT (PVS. MEMBRANE)	12/10/2019	14,063	SF
ROOFING SEALANT, SILVER	FORMER ROOFING [ATTIC] PARAPET CAP COATING/ SEALANT	12/10/2019	700	SF

12" CREAM FLOOR TILE AND ADHESIVE	DORM ROOMS THROUGHOUT; FIRST AND SECOND FLOOR LOUNGE (UNDER HMs 01, 02)	7/21/2016	37,280	SF
12" CREAM FLOOR TILE AND ADHESIVE	DORM ROOMS THROUGHOUT; FIRST AND SECOND FLOOR LOUNGE (UNDER HMs 01, 02)	5/9/2023	37,280	SF
ROOFING SEALANT, BLACK	FORMER ROOFING [ATTIC] PERIMETER PARAPET WALL FLASHING	5/9/2023	2,969	SF
ROOFING MATERIAL,	FORMER ROOFING [ATTIC] DECK COATING/ SEALANT (PVS. MEMBRANE)	5/9/2023	14,063	SF
ROOFING SEALANT, SILVER	FORMER ROOFING [ATTIC] PARAPET CAP COATING/ SEALANT	5/9/2023	700	SF

Tested Non ACM or REMOVED Materials

DESCRIPTION	*LOCATION*	*Date*
DRYWALL AND JOINT MATERIAL	DORM ROOM HEAD AREA WALL AND CEILINGS THROUGHOUT	2/8/2006
CLOTH EXPANSION JOINT MATERIAL, THIN	EASTSIDE MECHANICAL ROOMS, HVAC UNITS	2/8/2006
DUCT SEALANT, GRAY	EASTSIDE MECHANICAL ROOMS, HVAC DUCTS	2/8/2006
MISCELLANEOUS SEALANT	EASTSIDE MECHANICAL ROOMS, CABLE/ CONDUIT PENETRATIONS (SEE ALSO HM41)	2/8/2006
TEXTURED CEILING MATERIAL	DORM ROOMS THROUGHOUT (ON CONCRETE)	2/8/2006
2'x2' CEILING TILE,	SECOND FLOOR LOUNGE	2/8/2006
WINDOW GLAZING MATERIAL	WINDOWS THROUGHOUT	2/8/2006
ROOFING SEALANT, GRAY	FORMER ROOFING [ATTIC] PERIMETER FLASHING PATCHES	6/24/2009
12" WHITE FLOOR TILE AND ADHESIVE	CENTER COMMON CONNECTING HALLS	2/8/2006
EXTERIOR CAULKING,	BRICK WALL EXPANSION JOINTS	6/24/2009
PIPE INSULATION SEALANT	PIPE CHASES (N/S CENTER LINE)	6/24/2009
FIBERGLASS INSULATION SEALANT	LAUNDRY ROOM AND PIPE CHASES	2/8/2006
CARPET ADHESIVE	SECOND FLOOR LOUNGE	2/8/2006
12" GREEN FLOOR TILE AND ADHESIVE	THIRD FLOOR LOUNGE	2/8/2006
12" WHITE w/ GRAY FLOOR TILE AND ADHESIVE	CENTRAL OFFICES/ LOUNGES (OVER HM03)	2/8/2006
12" BLACK w/ WHITE FLOOR TILE AND ADHESIVE	FIRST AND SECOND FLOOR COMMON LOUNGE AREA (OVER HM03)	2/8/2006
PIPE INSULATION SEALANT	PIPE CHASES (N/S CENTER LINE)	6/24/2009
2'x2' CEILING TILE,	THROUGHOUT	2/8/2006
LIGHT FIXTURE HEAT SHIELD	EXTERIOR NORTH AND SOUTH STAIRWELLS, MAIN LIGHTING	6/24/2009

PIPE INSULATION	AT WALL PENETRATION, FIRST FLOOR EAST LAUNDRY	6/24/2009
RESIDUAL MASTIC	PATCHES OF ORIGINAL FLOORING IN SECOND FLOOR MECHANICAL ROOM CONVERSION- WARDROBE REMOVED (SEE ALSO HM03)	12/3/2013
CLOTH LAGGING MATERIAL	MECHANCIAL UTILITIES PIPE CHASES (N/S CENTER LINE)	6/24/2009
FOIL BACKED TAPE	MECHANCIAL UTILITIES PIPE CHASES (N/S CENTER LINE)	6/24/2009
INTERIOR CAULKING,	METAL WINDOW [NEW], MISCELLANEOUS USES AT BATH AREA; METAL DOORS	6/24/2009
EXTERIOR CAULKING,	METAL DOORS	6/24/2009
EXTERIOR CAULKING,	PERIMETER OF WINDOW CASINGS THROUGHOUT	8/19/2011
MISCELLANEOUS SEALANT	EASTSIDE MECHANICAL ROOMS, CABLE/ CONDUIT PENETRATIONS (SEE ALSO HM15)	8/19/2011
MISCELLANEOUS SEALANT	SHOWER PAN BASE SEALANT	5/9/2023
DRYWALL AND JOINT MATERIAL	DORM ROOM HEAD AREA WALL AND CEILINGS THROUGHOUT	6/24/2009
MISCELLANEOUS SEALANT	EASTSIDE MECHANICAL ROOMS, CABLE/ CONDUIT PENETRATIONS (SEE ALSO HM41)	8/19/2011
CLOTH LAGGING MATERIAL	MECHANCIAL UTILITIES PIPE CHASES (N/S CENTER LINE)	8/19/2011
12" GREEN FLOOR TILE AND ADHESIVE	THIRD FLOOR LOUNGE	6/24/2009

HEALTH ASPECTS: ACM only presents a health hazard when asbestos fibers are airborne and inhaled. Avoid disturbance which will release fibers. The presence of asbestos does not constitute a health hazard.

CONDITIONS TO AVOID: Do not disturb or cause damage to ACM. Do not sand, grind or abrade materials or cause damage with any type of equipment.

REPORTS OF DAMAGE: Report any damage, dust or debris that may come from ACM or suspect ACM, or any change in the condition of materials, or accidental disturbance to the Asbestos Program Manager.

RESPONSE ACTION: Corrective action initiated to minimize fiber release and protect personnel.

INSPECTION: ACM will be inspected periodically to evaluate any changes in condition.

RECORDKEEPING: The Camp Lejeune Asbestos Program Manager maintains a copy of the survey for the building.

CAMP LEJEUNE Asbestos Program Manager: **Phone: (910) 451-5837**

SAMPLES COLLECTED

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
HP135-01-01	01	12" WHITE w/ GRAY FLOOR TILE AND ADHESIVE	2/8/2006	1ST FL COMMON AREA	0	0	0
HP135-01-02	01	12" WHITE w/ GRAY FLOOR TILE AND ADHESIVE	2/8/2006	1ST FL COMMON AREA	0	0	0
HP135-02-01	02	12" BLACK w/ WHITE FLOOR TILE AND ADHESIVE	2/8/2006	1ST FL LOUNGE	0	0	0
HP135-02-02	02	12" BLACK w/ WHITE FLOOR TILE AND ADHESIVE	2/8/2006	1ST FL LOUNGE	0	0	0
HP135-03-00ri08	03	12" CREAM FLOOR TILE w/WHITE AND ADHESIVE	6/24/2009	N/A	9	9	9
HP135-03-00ri13	03	12" CREAM FLOOR TILE w/WHITE AND ADHESIVE	12/3/2013	N/A	9	9	9
HP135-03-00ri16	03	12" CREAM FLOOR TILE w/WHITE AND ADHESIVE	7/21/2016	N/A	9	9	9
HP135-03-00ri19	03	12" CREAM FLOOR TILE w/WHITE AND ADHESIVE	12/10/2019	N/A	9	9	9
HP135-03-00ri23	03	12" CREAM FLOOR TILE w/WHITE AND ADHESIVE	5/9/2023	N/A	9	9	9
HP135-03-01	03	12" CREAM FLOOR TILE w/WHITE AND ADHESIVE	2/8/2006	1ST FL LOUNGE, EAST CLOSET	5	0	0
HP135-03-02	03	12" CREAM FLOOR TILE w/WHITE AND ADHESIVE	2/8/2006	2ND FL LOUNGE, EAST CLOSET	7	0	0
HP135-03-20	03	12" CREAM FLOOR TILE w/WHITE AND ADHESIVE	8/19/2011	1ST FL NORTH WING, NE RM105	2	0	0
HP135-03-20tem	03	12" CREAM FLOOR TILE w/WHITE AND ADHESIVE	8/19/2011	1ST FL NORTH WING, NE RM105	0	0	0
HP135-03-21	03	12" CREAM FLOOR TILE w/WHITE AND ADHESIVE	8/19/2011	1ST FL SOUTH WING, NW RM120	2	0	0
HP135-03-22	03	12" CREAM FLOOR TILE w/WHITE AND ADHESIVE	8/19/2011	2ND FL SOUTH WING, SE RM229	2	0	0
HP135-03-22tem	03	12" CREAM FLOOR TILE w/WHITE AND ADHESIVE	8/19/2011	2ND FL SOUTH WING, SE RM229	0	0	0
HP135-03-23	03	12" CREAM FLOOR TILE w/WHITE AND ADHESIVE	8/19/2011	2ND FL NORTH WING, WEST CNTR RM210	3	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
HP135-03-24	03	12" CREAM FLOOR TILE AND ADHESIVE	w/WHITE	8/19/2011	3RD FL SOUTH WING, EAST CNTR RM323	3	0	0
HP135-03-25	03	12" CREAM FLOOR TILE AND ADHESIVE	w/WHITE	8/19/2011	3RD FL NORTH WING, NW RM304	3	0	0
HP135-03-25tem	03	12" CREAM FLOOR TILE AND ADHESIVE	w/WHITE	8/19/2011	3RD FL NORTH WING, NW RM304	0	0	0
HP135-04-01	04	2'x2' CEILING TILE,		2/8/2006	1ST FL COMMON AREA	0	0	0
HP135-04-02	04	2'x2' CEILING TILE,		2/8/2006	3RD FL COMMON AREA	0	0	0
HP135-05-01	05	FIBERGLASS INSULATION SEALANT		2/8/2006	1ST FL EAST LAUNDRY	0	0	0
HP135-05-02	05	FIBERGLASS INSULATION SEALANT		2/8/2006	2ND FL EAST LAUNDRY	0	0	0
HP135-06-01	06	2'x2' CEILING TILE,	LARGE PINHOLE	2/8/2006	2ND FL LOUNGE	0	0	0
HP135-06-02	06	2'x2' CEILING TILE,	LARGE PINHOLE	2/8/2006	2ND FL LOUNGE	0	0	0
HP135-07-01	07	12" WHITE FLOOR TILE AND ADHESIVE	w/CREAM	2/8/2006	2ND FL EAST HALL	0	0	0
HP135-07-02	07	12" WHITE FLOOR TILE AND ADHESIVE	w/CREAM	2/8/2006	2ND FL EAST HALL	0	0	0
HP135-08-01	08	CARPET ADHESIVE		2/8/2006	2ND FL LOUNGE	0	0	0
HP135-08-02	08	CARPET ADHESIVE		2/8/2006	2ND FL LOUNGE	0	0	0
HP135-09-00ri08	09	12" GREEN FLOOR TILE AND ADHESIVE	LIME	6/24/2009	N/A	9	9	9
HP135-09-01	09	12" GREEN FLOOR TILE AND ADHESIVE	LIME	2/8/2006	3RD FL LOUNGE	4	0	0
HP135-09-02	09	12" GREEN FLOOR TILE AND ADHESIVE	LIME	2/8/2006	3RD FL LOUNGE	0	0	0
HP135-10-01	10	WINDOW GLAZING MATERIAL	EXTERIOR	2/8/2006	2ND FL WESTSIDE, NORTH	0	0	0
HP135-10-02	10	WINDOW GLAZING MATERIAL	EXTERIOR	2/8/2006	3RD FL EASTSIDE, NORTH	0	0	0
HP135-11-01	11	TEXTURED CEILING MATERIAL		2/8/2006	1ST FL EAST, NORTH RM 117	0	0	0
HP135-11-02	11	TEXTURED CEILING MATERIAL		2/8/2006	1ST FL WEST, NORTH RM 116	0	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
HP135-11-03	11	TEXTURED CEILING MATERIAL		2/8/2006	2ND FL EAST, NORTH RM 203	0	0	0
HP135-11-04	11	TEXTURED CEILING MATERIAL		2/8/2006	2ND FL WEST, NORTH RM 202	0	0	0
HP135-11-05	11	TEXTURED CEILING MATERIAL		2/8/2006	3RD FL EAST, SOUTH RM 317	0	0	0
HP135-11-06	11	TEXTURED CEILING MATERIAL		2/8/2006	3RD FL WEST, NORTH RM 316	0	0	0
HP135-11-07	11	TEXTURED CEILING MATERIAL		2/8/2006	3RD FL WEST, SOUTH MR#6	0	0	0
HP135-12-01	12	DRYWALL AND JOINT MATERIAL		2/8/2006	1ST FL EASTSIDE, RM 117	0	0	0
HP135-12-02	12	DRYWALL AND JOINT MATERIAL		2/8/2006	1ST FL WESTSIDE, RM 116	0	0	0
HP135-12-03	12	DRYWALL AND JOINT MATERIAL		2/8/2006	2ND FL EASTSIDE, RM 203	0	0	0
HP135-12-04	12	DRYWALL AND JOINT MATERIAL		2/8/2006	2ND FL WESTSIDE, RM 202	0	0	0
HP135-12-05	12	DRYWALL AND JOINT MATERIAL		2/8/2006	3RD FL EASTSIDE, RM 317	0	0	0
HP135-12-10	12	DRYWALL AND JOINT MATERIAL		6/24/2009	1ST FL NORTH, NE DORM RM	0	0	0
HP135-12-11	12	DRYWALL AND JOINT MATERIAL		6/24/2009	2ND FL SOUTH, SE DORM RM	0	0	0
HP135-12-12	12	DRYWALL AND JOINT MATERIAL		6/24/2009	2ND FL SOUTH, SE DORM RM	0	0	0
HP135-13-01	13	CLOTH EXPANSION JOINT MATERIAL, THIN	BLACK	2/8/2006	3RD FL, MR #6	0	0	0
HP135-13-02	13	CLOTH EXPANSION JOINT MATERIAL, THIN	BLACK	2/8/2006	2ND FL, MR #3	0	0	0
HP135-14-01	14	DUCT SEALANT, GRAY		2/8/2006	3RD FL, MR #6	0	0	0
HP135-14-02	14	DUCT SEALANT, GRAY		2/8/2006	3RD FL, MR #6	0	0	0
HP135-15-01	15	MISCELLANEOUS SEALANT	RED/ BROWN FIRESTOP	2/8/2006	3RD FL, MR #6	0	0	0
HP135-15-02	15	MISCELLANEOUS SEALANT	RED/ BROWN FIRESTOP	2/8/2006	3RD FL PIPE CHASE #5	0	0	0
HP135-15-20	15	MISCELLANEOUS SEALANT	RED/ BROWN FIRESTOP	8/19/2011	1ST FL SE MECH RM	0	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
HP135-20-10	20	CLOTH LAGGING MATERIAL	ON FOAM	6/24/2009	1ST FL SOUTH CHASE, NORTH	0	0	0
HP135-20-11	20	CLOTH LAGGING MATERIAL	ON FOAM	6/24/2009	3RD FL NORTH CHASE, NORTH	0	0	0
HP135-20-20	20	CLOTH LAGGING MATERIAL	ON FOAM	8/19/2011	1ST FL SOUTH CHASE, SOUTH	0	0	0
HP135-21-10	21	FOIL BACKED TAPE		6/24/2009	1ST FL SOUTH CHASE, NORTH	0	0	0
HP135-22-10	22	INTERIOR CAULKING,	WHITE	6/24/2009	1ST FL EAST CNTR OFFICE	0	0	0
HP135-22-11	22	INTERIOR CAULKING,	WHITE	6/24/2009	1ST FL NORTH, EAST MR WALL	0	0	0
HP135-22-12	22	INTERIOR CAULKING,	WHITE	6/24/2009	1ST FL NORTH, NE RM SHOWER	0	0	0
HP135-22-13	22	INTERIOR CAULKING,	WHITE	6/24/2009	1ST FL NORTH, NE RM DOOR	0	0	0
HP135-22-14	22	INTERIOR CAULKING,	WHITE	6/24/2009	2ND FL SOUTH, SE RM DOOR	0	0	0
HP135-22-15	22	INTERIOR CAULKING,	WHITE	6/24/2009	2ND FL SOUTH, SE RM SHOWER	0	0	0
HP135-22-16	22	INTERIOR CAULKING,	WHITE	6/24/2009	3RD FL SOUTH, SE RM DOOR	0	0	0
HP135-22-17	22	INTERIOR CAULKING,	WHITE	6/24/2009	3RD FL SOUTH, SE RM SHOWER	0	0	0
HP135-23-10	23	PIPE INSULATION		6/24/2009	1ST FL EAST CNTR LAUNDRY	0	0	0
HP135-24-10	24	EXTERIOR CAULKING,	WHITE	6/24/2009	1ST FL NORTH, NE RM	0	0	0
HP135-24-11	24	EXTERIOR CAULKING,	WHITE	6/24/2009	2ND FL SOUTH, SE RM	0	0	0
HP135-24-12	24	EXTERIOR CAULKING,	WHITE	6/24/2009	3RD FL SOUTH, SE RM	0	0	0
HP135-24-13	24	EXTERIOR CAULKING,	WHITE	6/24/2009	3RD FL SOUTH, MR	0	0	0
HP135-25-10	25	EXTERIOR CAULKING,	GRAY	6/24/2009	1ST FL WEST CNTR	0	0	0
HP135-25-11	25	EXTERIOR CAULKING,	GRAY	6/24/2009	2ND FL EAST CNTR	0	0	0
HP135-26-10	26	PIPE INSULATION SEALANT	WHITE	6/24/2009	3RD FL NORTH CHASE, NORTH	0	0	0
HP135-27-10	27	PIPE INSULATION SEALANT	BLACK	6/24/2009	3RD FL NORTH CHASE, NORTH	0	0	0
HP135-28-10	28	LIGHT FIXTURE HEAT SHIELD	SILVER	6/24/2009	3RD FL NORTH END STAIR	65	0	0

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
HP135-28-11	28	LIGHT FIXTURE HEAT SHIELD SILVER	6/24/2009	3RD FL SOUTH END STAIR	60	0	0
HP135-29-10	29	ROOFING SEALANT, GRAY	6/24/2009	ATTIC AT NORTH STAIR	0	0	0
HP135-29-11	29	ROOFING SEALANT, GRAY	6/24/2009	ATTIC AT SOUTH STAIR	0	0	0
HP135-29-20	29	ROOFING SEALANT, GRAY	8/19/2011	NEW ROOF, NE HATCH	2	0	0
HP135-30-00ri11	30	ROOFING SEALANT, BLACK	8/19/2011	N/A	9	9	9
HP135-30-00ri13	30	ROOFING SEALANT, BLACK	12/3/2013	N/A	9	9	9
HP135-30-00ri16	30	ROOFING SEALANT, BLACK	7/21/2016	N/A	9	9	9
HP135-30-00ri19	30	ROOFING SEALANT, BLACK	12/10/2019	N/A	9	9	9
HP135-30-00ri23	30	ROOFING SEALANT, BLACK	5/9/2023	N/A	9	9	9
HP135-30-10	30	ROOFING SEALANT, BLACK	6/24/2009	ATTIC, NORTH STAIR PERIMETER	2	0	0
HP135-30-11	30	ROOFING SEALANT, BLACK	6/24/2009	ATTIC, SOUTH STAIR PERIMETER	3	0	0
HP135-31-00ri13	31	ROOFING MATERIAL, BLACK	12/3/2013	N/A	9	9	9
HP135-31-00ri16	31	ROOFING MATERIAL, BLACK	7/21/2016	N/A	9	9	9
HP135-31-00ri19	31	ROOFING MATERIAL, BLACK	12/10/2019	N/A	9	9	9
HP135-31-00ri23	31	ROOFING MATERIAL, BLACK	5/9/2023	N/A	9	9	9
HP135-31-10	31	ROOFING MATERIAL, BLACK	6/24/2009	ROOF, NORTH CNTR	3	0	0
HP135-31-11	31	ROOFING MATERIAL, BLACK	6/24/2009	ROOF, SOUTH CNTR	4	0	0
HP135-31-20	31	ROOFING MATERIAL, BLACK	8/19/2011	ATTIC/ ROOF; NE MEMBRANE	8	0	0
HP135-31-21	31	ROOFING MATERIAL, BLACK	8/19/2011	ATTIC/ ROOF; SW MEMBRANE	2	0	0
HP135-32-00ri11	32	ROOFING SEALANT, SILVER	8/19/2011	N/A	9	9	9
HP135-32-00ri13	32	ROOFING SEALANT, SILVER	12/3/2013	N/A	9	9	9

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
HP135-32-00ri16	32	ROOFING SEALANT, SILVER		7/21/2016	N/A	9	9	9
HP135-32-00ri19	32	ROOFING SEALANT, SILVER		12/10/2019	N/A	9	9	9
HP135-32-00ri23	32	ROOFING SEALANT, SILVER		5/9/2023	N/A	9	9	9
HP135-32-10	32	ROOFING SEALANT, SILVER		6/24/2009	ATTIC, NORTH STAIR CAP	3	0	0
HP135-32-11	32	ROOFING SEALANT, SILVER		6/24/2009	ATTIC, SOUTH STAIR CAP	4	0	0
HP135-40-20	40	EXTERIOR CAULKING,	GRAY	8/19/2011	1ST FL SOUTH WING, SE RM131	0	0	0
HP135-40-21	40	EXTERIOR CAULKING,	GRAY	8/19/2011	3RD FL NORTH, NW RM300	0	0	0
HP135-41-20	41	MISCELLANEOUS SEALANT	PINK	8/19/2011	1ST FL NE MECH RM	0	0	0
HP135-42-70	42	MISCELLANEOUS SEALANT	SHOWER PAN	5/9/2023	3rd fl NE MECH RM	0	0	0
HP135-50-30	50	RESIDUAL MASTIC	BLACK	12/3/2013	2ND FL, NE MECH RM	3	0	0