James River Maintenance Dredging

VIRTUAL INDUSTRY DAY

November 18, 2025, 10:00 AM to 11:00 AM

I. Q&A SESSION

Q1: What are the requirements to prepare the placement sites and other dike work?

Project Manager: Task Order 1 (to be awarded with the IDIQ), will include earthwork to create capacity for TO1 material as the first event. The second event will be the dredging work. From a recent site visit, the upper tier spillboxes at Richmond Deepwater Terminal are full of material and will need to be excavated and pipe outfalls unplugged prior to commencement of dreding inflow operations. Any other major rehabilitation will have to be a separate contract.