ASBESTOS INSPECTION REPORT of:

Building # FC555

MCB CAMP LEJEUNE

Print Date

Tuesday, September 2, 2025

INSPECTION SUMMARY

BLDG #: **FC555** ***YEAR BUILT:*** **1978**

OCCUPANT: **FORWARD MAINT ALPHA COMPANY BEQ** ***ASBESTOS MANAGER: 910-451-5837***

BUILDING COMMENTS:

HAZ RANK 3/GREEN [MAR2023]
ROOFING MATERIALS

MAR2023
ACM REMAINS

SEPT2019
NO CHANGES

JUN2016
ACM REMAINS

NOV2013
LIMITED RESIDUAL MASTIC AND ROOFING MATERIALS REMAIN

AUG2011
BUILDING HAS BEEN RENOVATED, OLD FLOORING REMOVED/ REPLACED, OLD ROOFING AND RESIDUAL MASTIC REMAINS ADDL SAMPLING, ACM CONFIRMED, NO ADDL ACM ID'D

NOV08
PVS. ACM REMAINS, ADDL SAMPLING, ACM INCLUDES:
RESIDUAL TILE MASTIC
ROOFING TAR PAPER
ROOFING SEALANTS

SEP05
PVS. ACM TILE AND MASTIC REMAINS; ADDL SAMPLING, NO ADDL ACM ID'D

JUL02 AES
ACM INCLUDES:
12" BEIGE TILE AND ADHESIVE

NOTIFICATION OF ACM IN BUILDING

NOTICE: The following asbestos-containing materials have been identified in this structure. Refer to survey findings for additional information or contact the Asbestos Program Manager. Please note ACM that is intact and undisturbed is not considered a significant health hazard to building occupants.

Friable ACM(s) identified

DESCRIPTION	*LOCATION*	*Date*	*Quantity*
No friable ACM records found in database			

Non-friable ACM(s) identified

DESCRIPTION	*LOCATION*	*Date*	*Quantity*
TAR PAPER, BLACK	ATTIC/ OLD ROOF; PERIMETER PARAPET WALL FLASHINGS	11/17/2008	2,880 SF

ROOFING SEALANT, BLACK	ATTIC/ OLD ROOF; PERIMETER PARAPET WALL FLASHINGS (INCORPORATES HMs 30, 32, 34)	11/17/2008	2,880	SF
RESIDUAL MASTIC	PATCHES AT MECHANICAL ROOMS (PREVIOUS HM01 FLOORING); POTENTIAL PATCHES UNDER NEW/ EXISTING FLOORING [HM40] IN DORM ROOMS	11/17/2008	2	SF
ROOFING SEALANT, BLACK	ATTIC/ OLD ROOF; PERIMETER PARAPET WALL FLASHINGS (INCORPORATES HMs 30, 32, 34)	9/18/2019	2,880	SF
TAR PAPER, BLACK	ATTIC/ OLD ROOF; PERIMETER PARAPET WALL FLASHINGS	9/18/2019	2,880	SF
RESIDUAL MASTIC	PATCHES AT MECHANICAL ROOMS (PREVIOUS HM01 FLOORING); POTENTIAL PATCHES UNDER NEW/ EXISTING FLOORING [HM40] IN DORM ROOMS	9/18/2019	5	SF
RESIDUAL MASTIC	PATCHES AT MECHANICAL ROOMS (PREVIOUS HM01 FLOORING); POTENTIAL PATCHES UNDER NEW/ EXISTING FLOORING [HM40] IN DORM ROOMS	8/24/2011	4	SF
TAR PAPER, BLACK	ATTIC/ OLD ROOF; PERIMETER PARAPET WALL FLASHINGS (w/HM31)	8/24/2011	2,880	SF
ROOFING SEALANT, BLACK	ATTIC/ OLD ROOF; PERIMETER PARAPET WALL FLASHINGS (INCORPORATES HMs 30, 32, 34)	8/24/2011	2,880	SF
ROOFING SEALANT, BLACK	ATTIC/ OLD ROOF; PERIMETER PARAPET WALL FLASHINGS (INCORPORATES HMs 30, 32, 34)	11/12/2013	2,880	SF
TAR PAPER, BLACK	ATTIC/ OLD ROOF; PERIMETER PARAPET WALL FLASHINGS	6/9/2016	2,880	SF
ROOFING SEALANT, BLACK	ATTIC/ OLD ROOF; PERIMETER PARAPET WALL FLASHINGS (INCORPORATES HMs 30, 32, 34)	6/9/2016	2,880	SF
RESIDUAL MASTIC	PATCHES AT MECHANICAL ROOMS (PREVIOUS HM01 FLOORING); POTENTIAL PATCHES UNDER NEW/ EXISTING FLOORING [HM40] IN DORM ROOMS	6/9/2016	4	SF
RESIDUAL MASTIC	PATCHES AT MECHANICAL ROOMS (PREVIOUS HM01 FLOORING); POTENTIAL PATCHES UNDER NEW/ EXISTING FLOORING [HM40] IN DORM ROOMS	11/12/2013	4	SF
TAR PAPER, BLACK	ATTIC/ OLD ROOF; PERIMETER PARAPET WALL FLASHINGS (w/HM31)	11/12/2013	2,880	SF

RESIDUAL MASTIC	PATCHES AT MECHANICAL ROOMS (PREVIOUS HM01 FLOORING); POTENTIAL PATCHES UNDER NEW/ EXISTING FLOORING [HM40] IN DORM ROOMS	3/28/2023	2	SF
TAR PAPER, BLACK	ATTIC/ OLD ROOF; PERIMETER PARAPET WALL FLASHINGS	3/28/2023	2,880	SF
ROOFING SEALANT, BLACK	ATTIC/ OLD ROOF; PERIMETER PARAPET WALL FLASHINGS (INCORPORATES HMs 30, 32, 34)	3/28/2023	2,880	SF

Tested Non ACM or REMOVED Materials

DESCRIPTION	*LOCATION*	*Date*
ROOFING SEALANT, SILVER	ATTIC/ OLD ROOF; PERIMETER PARAPET WALL FLASHINGS (OVER HM 30, 31)	11/17/2008
MISCELLANEOUS SEALANT	MECHANICAL ROOMS AT DUCT TO CHASE PLATES	11/17/2008
DUCT SEALANT, GRAY	DORM ROOM OVHD DUCTS AND DEBRIS/ DRIPPAGE IN MECHANICAL ROOMS	11/17/2008
MISCELLANEOUS SEALANT	CONDUIT PACKING/ FIRESTOP IN CENTRAL PIPE CHASES	11/17/2008
INTERIOR CAULKING,	METAL PIPE CHASE DOORS	11/17/2008
CAULKING MATERIAL	DEBRIS IN MECHANICAL ROOMS (SEE ALSO HM23)	11/17/2008
INTERIOR CAULKING,	DORM ROOMS (AND CONVERTED MECHANICAL ROOMS) AT HEAD AREAS, SHOWER TILE WALLS (SEE ALSO HM29)	11/17/2008
INTERIOR CAULKING,	PIPE CHASES AT CABLE/ CONDUIT PENETRATIONS	11/17/2008
ROOFING MATERIAL,	ROOFING SYSTEM UNDERLAYMENT BOARD DEBRIS	11/17/2008
ROOFING MATERIAL,	ROOF/ ATTIC; MAIN ROOF MEMBRANE UNDERLAYMENT (SEE ALSO HM30, 31, 32)	11/17/2008
TEXTURED CEILING MATERIAL	THROUGHOUT HOMOGENOUS BUILDINGS	9/20/2005
TAR PAPER, BLACK	NEW ROOF, UNDER ASPHALT SHINGLES	8/24/2011
12" BEIGE FLOOR TILE AND ADHESIVE	OFFICES AND LIVING QUARTERS	7/18/2002
EXTERIOR CAULKING,	METAL DOORS TO PIPE CHASES THROUGHOUT	9/20/2005
DUCT SEALANT, GRAY	CHASES AND ATTIC/ OLD ROOF DUCTS THROUGHOUT	9/20/2005
EXTERIOR CAULKING,	BRICK EXPANSION JOINTS, EAST AND WEST CENTER	9/20/2005

EXTERIOR CAULKING,	CONCRETE DECK JOINTS AT WALLS	11/17/2008
JOINT MATERIAL	DORM ROOM HEAD AREA CEILINGS (SKIM COAT)	11/17/2008
FELT PAPER	DORM ROOM SHOWER PAN LINER MATERIAL (UNDER TILE AND CONCRETE)	8/24/2011
BUILT-UP ROOFING	ATTIC/ ROOF; TOP LAYER MAIN MEMBRANE	8/24/2011
ROOFING SEALANT, BLACK	NEW ROOF; ACCESS HATCH FLASHINGS	8/24/2011
ROOFING SEALANT, GRAY	NEW ROOF; ACCESS HATCH FLASHINGS	8/24/2011
12" TAN FLOOR TILE AND ADHESIVE	[NEW] FLOORING THROUGHOUT	8/24/2011
12" BEIGE FLOOR TILE AND ADHESIVE	OFFICES AND LIVING QUARTERS	11/17/2008
TEXTURED CEILING MATERIAL	MECH ROOM	11/17/2008
ROOFING MATERIAL,	ROOF/ ATTIC, MAIN ROOF MEMBRANE (SEE ALSO HM30, 31, 32)	8/24/2011
12" BEIGE FLOOR TILE AND ADHESIVE	OFFICES AND LIVING QUARTERS	9/20/2005
INTERIOR CAULKING,	DORM ROOMS (AND CONVERTED MECHANICAL ROOMS) AT HEAD AREAS, SHOWER TILE WALLS (SEE ALSO HM29); DOORS INTERIOR AND EXTERIOR	8/24/2011
ROOFING SEALANT, SILVER	ATTIC/ OLD ROOF; PERIMETER PARAPET WALL FLASHINGS (OVER HM 30, 31)	8/24/2011
ROOFING SEALANT, SILVER	ATTIC/ OLD ROOF; PERIMETER PARAPET WALL FLASHINGS (OVER HM 30, 31)	11/12/2013

HEALTH ASPECTS: ACM only presents a health hazard when asbestos fibers are airborne and inhaled. Avoid disturbance which will release fibers. The presence of asbestos does not constitute a health hazard.

CONDITIONS TO AVOID: Do not disturb or cause damage to ACM. Do not sand, grind or abrade materials or cause damage with any type of equipment.

REPORTS OF DAMAGE: Report any damage, dust or debris that may come from ACM or suspect ACM, or any change in the condition of materials, or accidental disturbance to the Asbestos Program Manager.

RESPONSE ACTION: Corrective action initiated to minimize fiber release and protect personnel.

INSPECTION: ACM will be inspected periodically to evaluate any changes in condition.

RECORDKEEPING: The Camp Lejeune Asbestos Program Manager maintains a copy of the survey for the building.

CAMP LEJEUNE Asbestos Program Manager: **Phone: (910) 451-5837**

SAMPLES COLLECTED

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
FC555-01-00	01	12" BEIGE FLOOR TILE AND ADHESIVE	7/18/2002	FC550	9	9	9
FC555-01-00ri05	01	12" BEIGE FLOOR TILE AND ADHESIVE	9/20/2005	N/A	9	9	9
FC555-01-00ri07	01	12" BEIGE FLOOR TILE AND ADHESIVE	11/17/2008	N/A	9	9	9
FC555-11-10	11	EXTERIOR CAULKING, GRAY	9/20/2005	1ST FL NORTH CNTR CHASE	0	0	0
FC555-12-10	12	DUCT SEALANT, GRAY	9/20/2005	CHASE	0	0	0
FC555-13-10	13	TEXTURED CEILING MATERIAL	9/20/2005	NORTH WING, SE OFFICE	0	0	0
FC555-14-10	14	EXTERIOR CAULKING, GRAY	9/20/2005	1ST FL EAST CNTR	0	0	0
FC555-20-20	20	EXTERIOR CAULKING, WHITE	11/17/2008	1ST FL NORTH CNTR CHASE	0	0	0
FC555-21-20	21	JOINT MATERIAL	11/17/2008	1ST FL NORTH, NE RM	0	0	0
FC555-21-21	21	JOINT MATERIAL	11/17/2008	1ST FL SOUTH, NW RM	0	0	0
FC555-21-22	21	JOINT MATERIAL	11/17/2008	1ST FL SOUTH, SE RM	0	0	0
FC555-21-23	21	JOINT MATERIAL	11/17/2008	2ND FL NORTH, EAST CNTR RM	0	0	0
FC555-21-24	21	JOINT MATERIAL	11/17/2008	2ND FL NORTH, NW RM	0	0	0
FC555-21-25	21	JOINT MATERIAL	11/17/2008	2ND FL SOUTH, SW RM	0	0	0
FC555-21-26	21	JOINT MATERIAL	11/17/2008	3RD FL SOUTH, SE RM	0	0	0
FC555-21-27	21	JOINT MATERIAL	11/17/2008	3RD FL NORTH, NE RM	0	0	0
FC555-21-28	21	JOINT MATERIAL	11/17/2008	3RD FL NORTH, EAST CNTR RM	0	0	0
FC555-22-20	22	INTERIOR CAULKING, YELLOW	11/17/2008	1ST FL SOUTH CHASE, SOUTH	0	0	0
FC555-23-20	23	INTERIOR CAULKING, WHITE	11/17/2008	1ST FL NORTH, WEST CNTR MR	0	0	0
FC555-23-21	23	INTERIOR CAULKING, WHITE	11/17/2008	2ND FL NORTH, WEST CNTR MR	0	0	0
FC555-23-22	23	INTERIOR CAULKING, WHITE	11/17/2008	2ND FL SOUTH, WEST CNTR MR	0	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
FC555-23-23	23	INTERIOR CAULKING,	WHITE	11/17/2008	2ND FL SOUTH, WEST CNTR MR	0	0	0
FC555-23-24	23	INTERIOR CAULKING,	WHITE	11/17/2008	3RD FL NORTH, WEST CNTR MR	0	0	0
FC555-23-30	23	INTERIOR CAULKING,	WHITE	8/24/2011	1ST FL CNTR LOUNGE	0	0	0
FC555-23-31	23	INTERIOR CAULKING,	WHITE	8/24/2011	1ST FL NORTH, WEST CNTR MECH RM	0	0	0
FC555-23-32	23	INTERIOR CAULKING,	WHITE	8/24/2011	1ST FL NORTH, WEST CNTR MECH RM DOOR	0	0	0
FC555-24-20	24	MISCELLANEOUS SEALANT	RED	11/17/2008	1ST FL NORTH, WEST CNTR MR	0	0	0
FC555-24-21	24	MISCELLANEOUS SEALANT	RED	11/17/2008	3RD FL NORTH, WEST CNTR MR	0	0	0
FC555-25-20	25	DUCT SEALANT, GRAY		11/17/2008	1ST FL NORTH, WEST CNTR MR	0	0	0
FC555-25-21	25	DUCT SEALANT, GRAY		11/17/2008	3RD FL NORTH, WEST CNTR MR	0	0	0
FC555-26-00ri13	26	RESIDUAL MASTIC	BLACK	11/12/2013	N/A	9	9	9
FC555-26-00ri16	26	RESIDUAL MASTIC	BLACK	6/9/2016	N/A	9	9	9
FC555-26-00ri19	26	RESIDUAL MASTIC	BLACK	9/18/2019	N/A	9	9	9
FC555-26-00ri23	26	RESIDUAL MASTIC	BLACK	3/28/2023	N/A	9	9	9
FC555-26-20	26	RESIDUAL MASTIC	BLACK	11/17/2008	1ST FL SOUTH, WEST CNTR MECH RM	3	0	0
FC555-26-30	26	RESIDUAL MASTIC	BLACK	8/24/2011	2ND FL SOUTH, WEST CNTR MECH RM	3	0	0
FC555-27-20	27	MISCELLANEOUS SEALANT	GRAY	11/17/2008	2ND FL NORTH CHASE, SOUTH CNTR	0	0	0
FC555-28-20	28	INTERIOR CAULKING,	GRAY	11/17/2008	3RD FL SOUTH, SOUTH	0	0	0
FC555-29-20	29	CAULKING MATERIAL	WHITE	11/17/2008	3RD FL NORTH, WEST CNTR MR	0	0	0
FC555-30-00ri13	30	TAR PAPER, BLACK		11/12/2013	N/A	9	9	9
FC555-30-00ri16	30	TAR PAPER, BLACK		6/9/2016	N/A	9	9	9
FC555-30-00ri19	30	TAR PAPER, BLACK		9/18/2019	N/A	9	9	9

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
FC555-30-00ri23	30	TAR PAPER, BLACK		3/28/2023	N/A	9	9	9
FC555-30-20	30	TAR PAPER, BLACK		11/17/2008	ATTIC/ ROOF; SOUTH CNTR	45	0	0
FC555-30-21	30	TAR PAPER, BLACK		11/17/2008	ATTIC/ ROOF; NORTH CNTR	35	0	0
FC555-30-30	30	TAR PAPER, BLACK		8/24/2011	ATTIC/ ROOF; SOUTH CNTR	4	0	0
FC555-31-00ri11	31	ROOFING SEALANT, BLACK	GRAY, SILVER	8/24/2011	N/A	9	9	9
FC555-31-00ri13	31	ROOFING SEALANT, BLACK	GRAY, SILVER	11/12/2013	N/A	9	9	9
FC555-31-00ri16	31	ROOFING SEALANT, BLACK	GRAY, SILVER	6/9/2016	N/A	9	9	9
FC555-31-00ri19	31	ROOFING SEALANT, BLACK	GRAY, SILVER	9/18/2019	N/A	9	9	9
FC555-31-00ri23	31	ROOFING SEALANT, BLACK	GRAY, SILVER	3/28/2023	N/A	9	9	9
FC555-31-20	31	ROOFING SEALANT, BLACK	GRAY, SILVER	11/17/2008	ROOF/ ATTIC; SOUTH CNTR	8	0	0
FC555-31-21	31	ROOFING SEALANT, BLACK	GRAY, SILVER	11/17/2008	ROOF/ ATTIC; NORTH CNTR	0	0	0
FC555-32-00ri13	32	ROOFING SEALANT, SILVER		11/12/2013	N/A	9	9	9
FC555-32-20	32	ROOFING SEALANT, SILVER		11/17/2008	ATTIC/ ROOF; SOUTH CNTR	3	0	0
FC555-32-21	32	ROOFING SEALANT, SILVER		11/17/2008	ATTIC/ ROOF, NORTH CNTR	3	0	0
FC555-32-30	32	ROOFING SEALANT, SILVER		8/24/2011	ATTIC/ ROOF; SOUTH CNTR	5	0	0
FC555-33-20	33	ROOFING MATERIAL,	BROWN	11/17/2008	ATTIC/ ROOF; SOUTH CNTR	0	0	0
FC555-34-20	34	ROOFING MATERIAL,	BLACK	11/17/2008	ATTIC/ ROOF, SOUTH CNTR	0	0	0
FC555-34-21	34	ROOFING MATERIAL,	BLACK	11/17/2008	ATTIC/ ROOF, NORTH CNTR	2	0	0
FC555-34-30	34	ROOFING MATERIAL,	BLACK	8/24/2011	ATTIC/ ROOF; SOUTH CNTR ON CONCRETE	0	0	0
FC555-34-31	34	ROOFING MATERIAL,	BLACK	8/24/2011	ATTIC/ ROOF; CNTR ON CONCRETE	0	0	0
FC555-34-32	34	ROOFING MATERIAL,	BLACK	8/24/2011	ATTIC/ ROOF; NORTH CNTR ON CONCRETE	0	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
FC555-40-30	40	12" TAN FLOOR TILE AND ADHESIVE		8/24/2011	1ST FL SOUTH, NE RM117 CLOSET	0	0	0
FC555-40-30tem	40	12" TAN FLOOR TILE AND ADHESIVE		8/24/2011	1ST FL SOUTH, NE RM117 CLOSET	0	0	0
FC555-40-31	40	12" TAN FLOOR TILE AND ADHESIVE		8/24/2011	1ST FL SOUTH, SW RM128	0	0	0
FC555-40-32	40	12" TAN FLOOR TILE AND ADHESIVE		8/24/2011	2ND FL SOUTH, SW RM226	0	0	0
FC555-40-33	40	12" TAN FLOOR TILE AND ADHESIVE		8/24/2011	3RD FL NORTH, EAST CNTR RM311	0	0	0
FC55-41-31	41	FELT PAPER	BLACK	8/24/2011	3RD FL NORTH, WEST MECH RM	0	0	0
FC555-41-30	41	FELT PAPER	BLACK	8/24/2011	2ND FL SOUTH, WEST MECH RM	0	0	0
FC555-42-30	42	BUILT-UP ROOFING	BLACK	8/24/2011	ATTIC/ ROOF; SOUTH CNTR	0	0	0
FC555-42-31	42	BUILT-UP ROOFING	BLACK	8/24/2011	ATTIC/ ROOF; CNTR	0	0	0
FC555-42-32	42	BUILT-UP ROOFING	BLACK	8/24/2011	ATTIC/ ROOF; NORTH CNTR	0	0	0
FC555-43-30	43	ROOFING SEALANT, BLACK		8/24/2011	ROOF; SOUTH ACCESS HATCH	0	0	0
FC555-44-30	44	ROOFING SEALANT, GRAY		8/24/2011	ROOF; SOUTH ACCESS HATCH	0	0	0
FC555-45-30	45	TAR PAPER, BLACK		8/24/2011	ROOF; SOUTH ACCESS HATCH	0	0	0