ASBESTOS INSPECTION REPORT of:

Building # 66

MCB CAMP LEJEUNE

Print Date

Thursday, December 12, 2024

INSPECTION SUMMARY

BLDG #: **66** ***YEAR BUILT:*** **1944**

OCCUPANT: **ADMIN OFFICE** ***ASBESTOS MANAGER: 910-451-5837***

BUILDING COMMENTS:

HAZ RANK 2B/YELLOW (AH AUG2015)
TRANSITE DEBRIS STILL PRESENT (LG. QTY)

AUG2015
PVS. ACM REMAINS, RESIDUAL MASTIC CONFIRMED w/TESTING; ADDL TPM DEBRIS REMOVED w/LIKELY SUBGRADE REMAINING

OCT2013
PVS. ACM REMAINS

MAY2012
PVS. ACM REMAINS, ADDL SAMPLING, NO ADDL ACM ID'D

APR09 1B
DAMAGED FRIABLE DEBRIS IN OVERHEAD ACM INCLUDES:
TRANSITE PANEL (EXTERIOR DEBRIS/ ATTIC SIDING)
12" TILE MASTIC AND RESIDUE
ROOF FLASHING
EXTERIOR CAULKING

AUG06
ASBESTOS IDENTIFIED INCLUDES:
TRANSITE PANEL (EXTERIOR/ATTIC)
12" TILE MASTIC AND RESIDUE
ROOF FLASHING

NOTIFICATION OF ACM IN BUILDING

NOTICE: The following asbestos-containing materials have been identified in this structure. Refer to survey findings for additional information or contact the Asbestos Program Manager. Please note ACM that is intact and undisturbed is not considered a significant health hazard to building occupants.

Friable ACM(s) identified

DESCRIPTION	*LOCATION*	*Date*	*Quantity*
No friable ACM records found in database			

Non-friable ACM(s) identified

DESCRIPTION	*LOCATION*	*Date*	*Quantity*
ROOFING SEALANT, BLACK	COURTYARD WEST ENTRY ROOF, MIXED w/HM18	8/29/2006	12 SF
ROOFING SEALANT, GRAY	COURTYARD WEST ENTRY ROOF, MIXED w/HM17	8/29/2006	6 SF
TRANSITE PANEL MATERIAL	ATTIC DORMER PLATES; EXTERIOR DEBRIS	8/29/2006	10 SF
RESIDUAL MASTIC	SOUTH WING TELEPHONE ROOM	4/14/2009	5 SF

TRANSITE PANEL MATERIAL	ATTIC DORMER PLATES; EXTERIOR DEBRIS	8/12/2015	40	SF
EXTERIOR CAULKING,	BASEMENT MECHANICAL DOOR	8/12/2015	15	LF
EXTERIOR CAULKING,	EXTERIOR WINDOWS (RESIDUAL); SOUTH POSTS	8/12/2015	1,200	LF
EXTERIOR CAULKING,	EXTERIOR WINDOWS (RESIDUAL); SOUTH POSTS	4/14/2009	120	LF
ROOFING SEALANT, BLACK	COURTYARD WEST ENTRY ROOF, MIXED w/HM18	4/14/2009	12	SF
ROOFING SEALANT, GRAY	COURTYARD WEST ENTRY ROOF, MIXED w/HM17	4/14/2009	6	SF
ROOFING SEALANT, BLACK	COURTYARD WEST ENTRY ROOF, MIXED w/HM18	8/12/2015	12	SF
ROOFING SEALANT, GRAY	COURTYARD WEST ENTRY ROOF, MIXED w/HM17	8/12/2015	6	SF
RESIDUAL MASTIC	HALLWAYS AND OFFICES UNDER NEW 12' BLUE/GRAY)	8/12/2015	2,000	SF
EXTERIOR CAULKING,	BASEMENT MECHANICAL DOOR	4/14/2009	15	LF
TRANSITE PANEL MATERIAL	EXTERIOR DEBRIS; ATTIC DORMER SILL PLATES	4/14/2009	50	SF
TRANSITE PANEL MATERIAL	EXTERIOR DEBRIS; ATTIC DORMER PLATES	5/24/2011	7	SF
EXTERIOR CAULKING,	BASEMENT MECHANICAL DOOR	10/17/2013	15	LF
RESIDUAL MASTIC	SOUTH WING TELEPHONE ROOM; HALLWAYS AND OFFICES UNDER NEW 12' BLUE/GRAY)	5/3/2012	2,000	SF
EXTERIOR CAULKING,	BASEMENT MECHANICAL DOOR	5/3/2012	15	LF
TRANSITE PANEL MATERIAL	ATTIC DORMER PLATES; EXTERIOR DEBRIS	10/17/2013	50	SF
ROOFING SEALANT, GRAY	COURTYARD WEST ENTRY ROOF, MIXED w/HM17	10/17/2013	6	SF
RESIDUAL MASTIC	SOUTH WING TELEPHONE ROOM; HALLWAYS AND OFFICES UNDER NEW 12' BLUE/GRAY)	10/17/2013	2,000	SF
EXTERIOR CAULKING,	EXTERIOR WINDOWS (RESIDUAL); SOUTH POSTS	10/17/2013	1,200	LF
TRANSITE PANEL MATERIAL	EXTERIOR DEBRIS; ATTIC DORMER PLATES	5/3/2012	50	SF
EXTERIOR CAULKING,	EXTERIOR WINDOWS (RESIDUAL); SOUTH POSTS	5/3/2012	1,200	LF
ROOFING SEALANT, BLACK	COURTYARD WEST ENTRY ROOF, MIXED w/HM18	5/3/2012	12	SF

ROOFING SEALANT, GRAY	COURTYARD WEST ENTRY ROOF, MIXED w/HM17	5/3/2012	6	SF
ROOFING SEALANT, BLACK	COURTYARD WEST ENTRY ROOF, MIXED w/HM18	10/17/2013	12	SF

Tested Non ACM or REMOVED Materials

DESCRIPTION	*LOCATION*	*Date*
12" WHITE w/ GRAY FLOOR TILE AND ADHESIVE	HALLWAY	8/29/2006
EXTERIOR CAULKING,	WINDOW	8/29/2006
DUCT SEALANT, GRAY	MECHANICAL ROOM	8/29/2006
ROOFING MATERIAL,	ROOF	8/29/2006
EXTERIOR CAULKING,	WINDOWS AND DOORS	8/29/2006
EXTERIOR CAULKING,	EXTERIOR WINDOWS	8/29/2006
EXTERIOR CAULKING,	ENTRANCE	8/29/2006
2'x2' CEILING TILE,	CEILINGS	8/29/2006
DRYWALL AND JOINT MATERIAL	OFFICE	8/29/2006
WALLBOARD	OFFICE	8/29/2006
12" WHITE w/ GRAY FLOOR TILE AND ADHESIVE	HALLWAY, OFFICE (SEE HM42)	8/29/2006
12" BLUE FLOOR TILE AND ADHESIVE	HALLWAY	8/29/2006
CARPET ADHESIVE	OFFICES (SEE HM31)	8/29/2006
PIPE INSULATION SEALANT	OFFICE	8/29/2006
4" VINYL BASE AND ADHESIVE	OFFICE	8/29/2006
PLASTER MATERIAL	OFFICE	8/29/2006
ROOFING SEALANT, BLACK	RESIDUAL, COURTYARD WALL, SOUTH CENTER AT MECHANICAL ROOM	4/14/2009
FIBROUS DEBRIS	OVERHEAD, SOUTH WING	4/14/2009
FIBROUS DEBRIS	CRAWLSPACE	8/29/2006
FELT PAPER	CRAWLSPACE	8/29/2006
ADHESIVE	CRAWLSPACE	8/29/2006
THERMAL TAPE	CRAWLSPACE	8/29/2006
INTERIOR CAULKING,	SOUTH AND MIDDLE WING; DEBRIS AND MISCELLANEOUS FUNTION/USES	4/14/2009
12" ACOUSTICAL TILE AND ADHESIVE	NORTH WING, OLD CEILING	4/14/2009
FIBROUS DEBRIS	ATTIC/OVERHEAD; NORTH WING OVER HEAD AND CORRIDOR ROOM	4/14/2009
ADHESIVE	ATTIC DEBRIS, NORTH WING	4/14/2009
ASPHALT SHINGLE AND TAR PAPER	NORTH WING ATTIC	4/14/2009
ASPHALT SHINGLE AND TAR PAPER	EXTERIOR GROUND, NORTHSIDE	4/14/2009

INTERIOR CAULKING,	WINDOWS, METAL SASH	4/14/2009
VINYL THRESHOLD MATERIAL	MECHANICAL AND TELEPHONE CLOSETS; TILE TO CONCRETE TRANSITIONS	5/3/2012
12" GRAY FLOOR TILE AND ADHESIVE	(OLD AND NEW); PRIMARY REPLACEMENT TILE (SEE ALSO HM31)	5/3/2012
FELT PAPER	CRAWLSPACE/ STEAM PIT	4/14/2009
DRYWALL AND JOINT MATERIAL	THROUGHOUT BUILDING	4/14/2009
PIPE INSULATION SEALANT	OFFICE OVERHEADS, IN WALLS, STEAM PIT, HEAD AREA CHASES	4/14/2009
CARPET ADHESIVE	OFFICES (SEE HM31)	4/14/2009
PLASTER MATERIAL	THROUGHOUT BUILDING (ORIGINAL MATERIAL)	4/14/2009
12" WHITE w/ GRAY FLOOR TILE AND ADHESIVE	HALLWAY, OFFICE (SEE HM42)	4/14/2009

HEALTH ASPECTS: ACM only presents a health hazard when asbestos fibers are airborne and inhaled. Avoid disturbance which will release fibers. The presence of asbestos does not constitute a health hazard.

CONDITIONS TO AVOID: Do not disturb or cause damage to ACM. Do not sand, grind or abrade materials or cause damage with any type of equipment.

REPORTS OF DAMAGE: Report any damage, dust or debris that may come from ACM or suspect ACM, or any change in the condition of materials, or accidental disturbance to the Asbestos Program Manager.

RESPONSE ACTION: Corrective action initiated to minimize fiber release and protect personnel.

INSPECTION: ACM will be inspected periodically to evaluate any changes in condition.

RECORDKEEPING: The Camp Lejeune Asbestos Program Manager maintains a copy of the survey for the building.

CAMP LEJEUNE Asbestos Program Manager: **Phone: (910) 451-5837**

SAMPLES COLLECTED

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
66-01-00ri11	01	TRANSITE PANEL MATERIAL	5/3/2012	N/A	9	9	9
66-01-00ri13	01	TRANSITE PANEL MATERIAL	10/17/2013	N/A	9	9	9
66-01-00ri15	01	TRANSITE PANEL MATERIAL	8/12/2015	N/A	9	9	9
66-01-01	01	TRANSITE PANEL MATERIAL	8/29/2006	NORTH OUTSIDE OF BLDG	15	0	0
66-01-02	01	TRANSITE PANEL MATERIAL	8/29/2006	NORTH HEAD	15	0	0
66-01-4010	01	TRANSITE PANEL MATERIAL	4/14/2009	COURTYARD, SW	20	0	0
66-02-01	02	CARPET ADHESIVE	8/29/2006	WEST WALL	4	0	0
66-02-02	02	CARPET ADHESIVE	8/29/2006	WEST DOORWAY	0	0	0
66-02-10	02	CARPET ADHESIVE	4/14/2009	SOUTH WING	0	0	0
66-02-11	02	CARPET ADHESIVE	4/14/2009	SOUTH WING	0	0	0
66-02-12	02	CARPET ADHESIVE	4/14/2009	MIDDLE WING	2	0	0
66-02-13	02	CARPET ADHESIVE	4/14/2009	NORTH WING	0	0	0
66-03-01	03	4" VINYL BASE AND ADHESIVE GRAY	8/29/2006	WEST WALL	0	0	0
66-03-02	03	4" VINYL BASE AND ADHESIVE GRAY	8/29/2006	NORTH DOORWAY CORNER	0	0	0
66-04-01	04	PLASTER MATERIAL	8/29/2006	WEST OFFICE	0	0	0
66-04-02	04	PLASTER MATERIAL	8/29/2006	WEST OFFICE	0	0	0
66-04-03	04	PLASTER MATERIAL	8/29/2006	SOUTH OFFICE	0	0	0
66-04-04	04	PLASTER MATERIAL	8/29/2006	WEST OFFICE	0	0	0
66-04-05	04	PLASTER MATERIAL	8/29/2006	HALLWAY	0	0	0
66-04-06	04	PLASTER MATERIAL	8/29/2006	HALLWAY	0	0	0
66-04-10	04	PLASTER MATERIAL	4/14/2009	OVERHEAD, SOUTH WING	0	0	0

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
66-04-11	04	PLASTER MATERIAL	4/14/2009	CEILING, SOUTH WING	0	0	0
66-04-12	04	PLASTER MATERIAL	4/14/2009	OVERHEAD, NORTH WING	0	0	0
66-05-01	05	2'x2' CEILING TILE,	8/29/2006	SOUTH OFFICE	0	0	0
66-06-01	06	DRYWALL AND JOINT MATERIAL	8/29/2006	WALL BY DOORWAY	0	0	0
66-06-02	06	DRYWALL AND JOINT MATERIAL	8/29/2006	SOUTH OFFICE	0	0	0
66-06-03	06	DRYWALL AND JOINT MATERIAL	8/29/2006	SOUTH OFFICE CLOSET	0	0	0
66-06-04	06	DRYWALL AND JOINT MATERIAL	8/29/2006	NORTH OFFICE	0	0	0
66-06-05	06	DRYWALL AND JOINT MATERIAL	8/29/2006	NORTH CORNER OFFICE	0	0	0
66-06-10	06	DRYWALL AND JOINT MATERIAL	4/14/2009	SOUTH WING	0	0	0
66-06-11	06	DRYWALL AND JOINT MATERIAL	4/14/2009	SOUTH WING	0	0	0
66-06-11	06	DRYWALL AND JOINT MATERIAL	4/14/2009	SOUTH WING	0	0	0
66-06-12	06	DRYWALL AND JOINT MATERIAL	4/14/2009	NORTH WING	0	0	0
66-07-01	07	WALLBOARD	8/29/2006	WEST WALL	0	0	0
66-07-02	07	WALLBOARD	8/29/2006	WEST CORNER OFFICE	0	0	0
66-07-03	07	WALLBOARD	8/29/2006	NORTH CORNER OFFICE	0	0	0
66-08-01	08	PIPE INSULATION SEALANT WHITE	8/29/2006	SW OFFICE	0	0	0
66-08-02	08	PIPE INSULATION SEALANT WHITE	8/29/2006	NORTH HALLWAY	0	0	0
66-08-03	08	PIPE INSULATION SEALANT WHITE	8/29/2006	MECHANICAL ROOM	0	0	0
66-08-04	08	PIPE INSULATION SEALANT WHITE	8/29/2006	CRAWLSPACE	0	0	0
66-08-10	08	PIPE INSULATION SEALANT WHITE	4/14/2009	STEAM PIT, NORTH	0	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
66-09-00ri08	09	12" WHITE w/ GRAY FLOOR TILE AND ADHESIVE		4/14/2009	N/A	9	9	9
66-09-01	09	12" WHITE w/ GRAY FLOOR TILE AND ADHESIVE		8/29/2006	SOUTH HALLWAY	4	0	0
66-09-02	09	12" WHITE w/ GRAY FLOOR TILE AND ADHESIVE		8/29/2006	SOUTH OFFICE	0	0	0
66-09-03	09	12" WHITE w/ GRAY FLOOR TILE AND ADHESIVE		8/29/2006	NORTH OFFICE	0	0	0
66-10-01	10	12" BLUE FLOOR TILE AND ADHESIVE	W/BLUE	8/29/2006	NORTH CORNER WALL	0	0	0
66-10-02	10	12" BLUE FLOOR TILE AND ADHESIVE	W/BLUE	8/29/2006	NORTH OFFICE	0	0	0
66-11-01	11	12" WHITE w/ GRAY FLOOR TILE AND ADHESIVE	DK	8/29/2006	SOUTH HALLWAY	0	0	0
66-12-01	12	EXTERIOR CAULKING,	WHITE	8/29/2006	NORTH MECH ROOM	0	0	0
66-13-01	13	DUCT SEALANT, GRAY		8/29/2006	NW DOORWAY	0	0	0
66-14-01	14	ROOFING MATERIAL,		8/29/2006	SOUTH SIDE OF ROOF	0	0	0
66-14-02	14	ROOFING MATERIAL,		8/29/2006	EAST SIDE OF ROOF	0	0	0
66-14-03	14	ROOFING MATERIAL,		8/29/2006	WEST SIDE OF ROOF	0	0	0
66-15-00ri11	15	EXTERIOR CAULKING,	BROWN	5/3/2012	N/A	9	9	9
66-15-00ri13	15	EXTERIOR CAULKING,	BROWN	10/17/2013	N/A	9	9	9
66-15-00ri15	15	EXTERIOR CAULKING,	BROWN	8/12/2015	N/A	9	9	9
66-15-01	15	EXTERIOR CAULKING,	BROWN	8/29/2006	SW OFFICE	0	0	0
66-15-02	15	EXTERIOR CAULKING,	BROWN	8/29/2006	SOUTH CORNER WINDOW	0	0	0
66-15-10	15	EXTERIOR CAULKING,	BROWN	4/14/2009	DOOR, STEAM PIT NORTH	3	0	0
66-15-11	15	EXTERIOR CAULKING,	BROWN	4/14/2009	WINDOW, NORTH WING	0	0	0
66-15-12	15	EXTERIOR CAULKING,	BROWN	4/14/2009	WINDOW, SOUTH WING	0	0	0
66-15-13	15	EXTERIOR CAULKING,	BROWN	4/14/2009	DOOR, SOUTH WING	0	0	0

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
66-16-00ri11	16	EXTERIOR CAULKING, WHITE	5/3/2012	N/A, SUB SURFACE	9	9	9
66-16-00ri13	16	EXTERIOR CAULKING, WHITE	10/17/2013	N/A	9	9	9
66-16-00ri15	16	EXTERIOR CAULKING, WHITE	8/12/2015	N/A	9	9	9
66-16-01	16	EXTERIOR CAULKING, WHITE	8/29/2006	SW OFFICE	0	0	0
66-16-02	16	EXTERIOR CAULKING, WHITE	8/29/2006	SOUTH CORNER WINDOW	0	0	0
66-16-10	16	EXTERIOR CAULKING, WHITE	4/14/2009	NORTH WING	0	0	0
66-16-11	16	EXTERIOR CAULKING, WHITE	4/14/2009	FRONT POST, SOUTH	2	0	0
66-16-12	16	EXTERIOR CAULKING, WHITE	4/14/2009	WINDOW, SOUTH WING	3	0	0
66-16-20	16	EXTERIOR CAULKING, WHITE	5/3/2012	SOUTH CNTR MAIN ENTRY	0	0	0
66-16-21	16	EXTERIOR CAULKING, WHITE	5/3/2012	NE WINDOW RESIDUE	0	0	0
66-17-00ri08	17	ROOFING SEALANT, BLACK	4/14/2009	N/A	9	9	9
66-17-00ri11	17	ROOFING SEALANT, BLACK	5/3/2012	N/A	9	9	9
66-17-00ri13	17	ROOFING SEALANT, BLACK	10/17/2013	N/A	9	9	9
66-17-00ri15	17	ROOFING SEALANT, BLACK	8/12/2015	N/A	9	9	9
66-17-01	17	ROOFING SEALANT, BLACK	8/29/2006	COURTYARD, WEST CNTR	4	0	0
66-18-00ri08	18	ROOFING SEALANT, GRAY	4/14/2009	N/A	9	9	9
66-18-00ri11	18	ROOFING SEALANT, GRAY	5/3/2012	N/A	9	9	9
66-18-00ri13	18	ROOFING SEALANT, GRAY	10/17/2013	N/A	9	9	9
66-18-00ri15	18	ROOFING SEALANT, GRAY	8/12/2015	N/A	9	9	9
66-18-01	18	ROOFING SEALANT, GRAY	8/29/2006	WEST SIDE OF ROOF	5	0	0
66-19-01	19	EXTERIOR CAULKING,	8/29/2006	NORTH DOORWAY	0	0	0
66-20-01	20	FIBROUS DEBRIS	8/29/2006	SOUTH SIDE OF PIPE	0	0	0

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
66-20-02	20	FIBROUS DEBRIS	8/29/2006	CENTER OF ROOM	0	0	0
66-21-01	21	FELT PAPER	8/29/2006	WEST OF ROOM	0	0	0
66-21-02	21	FELT PAPER	8/29/2006	SIDE OF ROOM	0	0	0
66-21-10	21	FELT PAPER	4/14/2009	STEAM PIT, NORTH	0	0	0
66-22-01	22	ADHESIVE	8/29/2006	SOUTH OF ROOM	0	0	0
66-22-02	22	ADHESIVE	8/29/2006	CENTER OF ROOM	0	0	0
66-23-01	23	THERMAL TAPE	8/29/2006	NORTH CORNER OF ROOM	0	0	0
66-30-10	30	INTERIOR CAULKING, WHITE	4/14/2009	SOUTH WING	0	0	0
66-30-11	30	INTERIOR CAULKING, WHITE	4/14/2009	SOUTH WING	0	0	0
66-30-12	30	INTERIOR CAULKING, WHITE	4/14/2009	MIDDLE WING	0	0	0
66-31-00ri13	31	RESIDUAL MASTIC BLACK	10/17/2013	N/A	9	9	9
66-31-10	31	RESIDUAL MASTIC BLACK	4/14/2009	SOUTH WING, TELEPHONE	5	0	0
66-31-20	31	RESIDUAL MASTIC BLACK	5/3/2012	SOUTH WING, EAST TELEPHONE RM AREA	3	0	0
66-31-30	31	RESIDUAL MASTIC BLACK	8/12/2015	SOUTH WING, NORTH CNTR CONF RM	3	0	0
66-31-31	31	RESIDUAL MASTIC BLACK	8/12/2015	WEST CNTR COPY RM	0	0	0
66-32-10	32	FIBROUS DEBRIS	4/14/2009	OVERHEAD, SE CORRIDOR	0	0	0
66-33-10	33	INTERIOR CAULKING, WHITE	4/14/2009	SOUTH WING CENTER	0	0	0
66-33-11	33	INTERIOR CAULKING, WHITE	4/14/2009	SOUTH WING, BASE COVE	0	0	0
66-33-12	33	INTERIOR CAULKING, WHITE	4/14/2009	MIDDLE WING, OVERHEAD	0	0	0
66-33-13	33	INTERIOR CAULKING, WHITE	4/14/2009	OLD BASE, NORTH WING	0	0	0
66-34-10	34	12" ACOUSTICAL TILE AND ADHESIVE	4/14/2009	NORTH WING	0	0	0
66-34-11	34	12" ACOUSTICAL TILE AND ADHESIVE	4/14/2009	NORTH WING	0	0	0
66-35-10	35	FIBROUS DEBRIS WHITE	4/14/2009	ATTIC, OVER HEAD	65	3	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
66-35-11	35	FIBROUS DEBRIS	WHITE	4/14/2009	OVERHEAD, NORTH CORRIDOR RM	65	5	0
66-36-10	36	ADHESIVE	YELLOW	4/14/2009	NORTH WING ATTIC	0	0	0
66-37-10	37	ASPHALT SHINGLE AND TAR PAPER	DEBRIS	4/14/2009	NORTH WING ATTIC	0	0	0
66-38-10	38	ASPHALT SHINGLE AND TAR PAPER	DEBRIS	4/14/2009	NORTH EXTERIOR	0	0	0
66-38-11	38	ASPHALT SHINGLE AND TAR PAPER	DEBRIS	4/14/2009	COURTYARD, SOUTH CENTER	0	0	0
66-39-10	39	ROOFING SEALANT, BLACK		4/14/2009	COURTYARD, SOUTH CNTR.	0	0	0
66-41-20	41	VINYL THRESHOLD MATERIAL	BLACK, 1"	5/3/2012	SOUTH WING, EAST TELEPHONE	0	0	0
66-42-20	42	12" GRAY FLOOR TILE AND ADHESIVE		5/3/2012	SOUTH WING, EAST TELEPHONE (OLDER)	0	0	0
66-42-21	42	12" GRAY FLOOR TILE AND ADHESIVE		5/3/2012	NORTH WING, CNTR TELEPHONE	0	0	0