ASBESTOS INSPECTION REPORT of:

Building # 1860

MCB CAMP LEJEUNE

Print Date

Wednesday, March 4, 2026

INSPECTION SUMMARY

BLDG #: **1860** ***YEAR BUILT:*** **1983**

OCCUPANT: **ELECT COMM SHOP** ***ASBESTOS MANAGER: 910-451-5837***

BUILDING COMMENTS:

HAZ RANK 3/GREEN [AH APR2022]
ACM CAULK AND SEALANTS

AUG2014
PVS. ACM REMAINS, LOCAL AREA REMOVALS; ADDL SAMPLING, NO ADDL ACM REMAINS

AUG2012
PVS. ACM REMAINS, RANK DOWNGRADE FOR GASKETS

JUN09
ADDL SAMPLING, ACM IDENTIFIED INCLUDES:
INTERIOR CAULKING
INSULATION SEALANT
GASKET MATERIAL
FLOOR TILE ADHESIVE/ MASTIC
ROOFING SEALANT/ TAR

NOTIFICATION OF ACM IN BUILDING

NOTICE: The following asbestos-containing materials have been identified in this structure. Refer to survey findings for additional information or contact the Asbestos Program Manager. Please note ACM that is intact and undisturbed is not considered a significant health hazard to building occupants.

Friable ACM(s) identified

DESCRIPTION	*LOCATION*	*Date*	*Quantity*
No friable ACM records found in database			

Non-friable ACM(s) identified

DESCRIPTION	*LOCATION*	*Date*	*Quantity*
ROOFING SEALANT, BLACK	ROOFING SYSTEM TAR AT FLASHINGS (SEE ALSO HM16)	2/22/2006	162 SF
ROOFING SEALANT, GRAY	ROOFING SYSTEM BASE AND PERIMETER FLASHINGS/ PATCHES (SEE ALSO HM16)	2/22/2006	36 SF
INTERIOR CAULKING,	PERIMETER ENTRY DOORS	2/22/2006	334 LF
12" BEIGE FLOOR TILE AND ADHESIVE	SOUTH AND CENTER HALLWAY; NORTHSIDE OFFICES/CAGES; SOUTHEAST SHOP	6/17/2009	1,125 SF
12" BEIGE w/TAN FLOOR TILE AND ADHESIVE	SOUTHWEST OFFICE AREAS	6/17/2009	1,500 SF
12" BEIGE w/TAN FLOOR TILE AND ADHESIVE	SOUTHWEST OFFICE AREAS	8/11/2014	1,500 SF

12" BEIGE FLOOR TILE AND ADHESIVE	SOUTH AND CENTER HALLWAY; NORTHSIDE OFFICES/CAGES; SOUTHEAST SHOP	8/11/2014	825	SF
INTERIOR CAULKING,	PERIMETER ENTRY DOORS	4/25/2018	334	LF
ROOFING SEALANT, GRAY	ROOFING SYSTEM BASE AND PERIMETER FLASHINGS/ PATCHES (SEE ALSO HM16)	6/17/2009	36	SF
ROOFING SEALANT, BLACK	ROOFING SYSTEM TAR AT FLASHINGS (SEE ALSO HM16)	6/17/2009	162	SF
ROOFING SEALANT, BLACK	ROOFING SYSTEM TAR AT FLASHINGS (SEE ALSO HM16)	8/11/2014	162	SF
ROOFING SEALANT, GRAY	ROOFING SYSTEM BASE AND PERIMETER FLASHINGS/ PATCHES (SEE ALSO HM16)	4/24/2018	36	SF
ROOFING SEALANT, BLACK	ROOFING SYSTEM TAR AT FLASHINGS (SEE ALSO HM16)	4/24/2018	162	SF
12" BEIGE w/TAN FLOOR TILE AND ADHESIVE	SOUTHWEST OFFICE AREAS	4/24/2018	1,500	SF
12" BEIGE FLOOR TILE AND ADHESIVE	SOUTH AND CENTER HALLWAY; NORTHSIDE OFFICES/CAGES; SOUTHEAST SHOP	4/25/2018	825	SF
INTERIOR CAULKING,	PERIMETER ENTRY DOORS	8/11/2014	334	LF
ROOFING SEALANT, GRAY	ROOFING SYSTEM BASE AND PERIMETER FLASHINGS/ PATCHES (SEE ALSO HM16)	8/11/2014	36	SF
INTERIOR CAULKING,	PERIMETER ENTRY DOORS	6/17/2009	334	LF
INTERIOR CAULKING,	PERIMETER ENTRY DOORS	8/9/2012	334	LF
ROOFING SEALANT, GRAY	ROOFING SYSTEM BASE AND PERIMETER FLASHINGS/ PATCHES (SEE ALSO HM16)	8/9/2012	36	SF
ROOFING SEALANT, BLACK	ROOFING SYSTEM TAR AT FLASHINGS (SEE ALSO HM16)	8/9/2012	162	SF
12" BEIGE w/TAN FLOOR TILE AND ADHESIVE	SOUTHWEST OFFICE AREAS	8/9/2012	1,500	SF
12" BEIGE FLOOR TILE AND ADHESIVE	SOUTH AND CENTER HALLWAY; NORTHSIDE OFFICES/CAGES; SOUTHEAST SHOP	8/9/2012	1,125	SF
INTERIOR CAULKING,	PERIMETER ENTRY DOORS	4/1/2022	334	LF
ROOFING SEALANT, GRAY	ROOFING SYSTEM BASE AND PERIMETER FLASHINGS/ PATCHES (SEE ALSO HM16)	4/1/2022	36	SF
ROOFING SEALANT, BLACK	ROOFING SYSTEM TAR AT FLASHINGS (SEE ALSO HM16)	4/1/2022	162	SF

12" BEIGE w/TAN FLOOR TILE AND ADHESIVE	SOUTHWEST OFFICE AREAS	4/1/2022	1,500	SF
12" BEIGE FLOOR TILE AND ADHESIVE	SOUTH AND CENTER HALLWAY; NORTHSIDE OFFICES/CAGES; SOUTHEAST SHOP	4/1/2022	825	SF

Tested Non ACM or REMOVED Materials

DESCRIPTION	*LOCATION*	*Date*
EXTERIOR CAULKING,	WINDOWS	2/22/2006
EXTERIOR CAULKING,	BRICK WALL JOINTS	2/22/2006
FIBROUS DEBRIS	SOUTH CENTER MECHANICAL ROOM	2/22/2006
12" BEIGE FLOOR TILE AND ADHESIVE	PATCHES THROUGHOUT	2/22/2006
12" TAN w/BROWN FLOOR TILE AND ADHESIVE	NORTH AND SOUTH OFFICE AREAS, CENTRAL HALLWAY	2/22/2006
MUDDED FITTING(S)	SOUTH CENTER MECHANICAL ROOM	2/22/2006
GASKET MATERIAL	SOUTH CENTER MECHANICAL ROOM	2/22/2006
PIPE INSULATION SEALANT	6" PIPING, SOUTH CENTER MECHANICAL ROOM	2/22/2006
DRYWALL AND JOINT MATERIAL	NORTH AND SOUTH OFFICES, CENTER HALLWAY	2/22/2006
4" VINYL BASE AND ADHESIVE	NORTH AND SOUTH OFFICES w/FLOOR TILE	2/22/2006
2'x2' CEILING TILE,	NORTH AND SOUTH OFFICE AREAS	2/22/2006
TANK INSULATION	SOUTH CENTRAL MECHANICAL ROOM	2/22/2006
TAR SEALANT	LEFTOVER BUCKET, ROOF PATCHING	6/17/2009
EXTERIOR CAULKING,	SOUTHWEST ENTRY "STOREFRONT" WINDOWS	6/17/2009
PIPE INSULATION SEALANT	2" PIPES THROUGHOUT	2/22/2006
FOIL BACKED TAPE	SOUTHEAST GARAGE AREA OVERHEAD	6/17/2009
CAPPING INSULATION ON	FIBERGLASS INSULATION MUDDED ENDS, OVERHEAD THROUGHOUT AND MECHANICAL ROOM	6/17/2009
CLOTH LAGGING MATERIAL	HVAC DUCT SEAMS, OVERHEAD	6/17/2009
ADHESIVE	RESIDUAL ON METAL HVAC DUCT	6/17/2009
INSULATION SEALANT	SOUTH CENTER MECHANICAL ROOM	2/22/2006
BLACK VINYL BASE AND ADHESIVE, 4"	NORTH AND SOUTH OFFICES w/FLOOR TILE	2/22/2006
PIPE INSULATION SEALANT	4" PIPING THROUGHOUT	2/22/2006
VINYL THRESHOLD MATERIAL	NORTH CENTRAL CAGE AREA	6/17/2009
PITCH POCKET TAR	ROOFING CABLE PENETRATIONS, EASTSIDE	6/17/2009
ROOFING MATERIAL,	ROOFING WALKWAYS, SOUTH CENTER	6/17/2009
INTERIOR CAULKING,	METAL WINDOWS, DOORS	6/17/2009

INTERIOR CAULKING,	METAL SOUTH "STOREFRONT" WINDOWS	6/17/2009
GASKET MATERIAL	SOUTH CENTER MECHANICAL ROOM	6/17/2009
INSULATION SEALANT	SOUTH CENTER MECHANICAL ROOM	8/11/2014
GASKET MATERIAL	SOUTH CENTER MECHANICAL ROOM, ADDITIONAL ONES POSSIBLE AT ANY FLANGE	8/11/2014
INSULATION SEALANT	SOUTH CENTER MECHANICAL ROOM	6/17/2009
INSULATION SEALANT	SOUTH CENTER MECHANICAL ROOM	8/9/2012
GASKET MATERIAL	SOUTH CENTER MECHANICAL ROOM	8/9/2012

HEALTH ASPECTS: ACM only presents a health hazard when asbestos fibers are airborne and inhaled. Avoid disturbance which will release fibers. The presence of asbestos does not constitute a health hazard.

CONDITIONS TO AVOID: Do not disturb or cause damage to ACM. Do not sand, grind or abrade materials or cause damage with any type of equipment.

REPORTS OF DAMAGE: Report any damage, dust or debris that may come from ACM or suspect ACM, or any change in the condition of materials, or accidental disturbance to the Asbestos Program Manager.

RESPONSE ACTION: Corrective action initiated to minimize fiber release and protect personnel.

INSPECTION: ACM will be inspected periodically to evaluate any changes in condition.

RECORDKEEPING: The Camp Lejeune Asbestos Program Manager maintains a copy of the survey for the building.

CAMP LEJEUNE Asbestos Program Manager: **Phone: (910) 451-5837**

SAMPLES COLLECTED

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
1860-01-01	01	EXTERIOR CAULKING, BLACK	2/22/2006	SOUTHWEST ENTRY	0	0	0
1860-02-01	02	DRYWALL AND JOINT MATERIAL	2/22/2006	SW FOYER/ HALL	0	0	0
1860-02-02	02	DRYWALL AND JOINT MATERIAL	2/22/2006	SW OFFICES, WEST HALL	0	0	0
1860-03-01	03	4" VINYL BASE AND ADHESIVE BROWN	2/22/2006	SW OFFICES, SE	0	0	0
1860-04-01	04	12" BEIGE FLOOR TILE AND ADHESIVE w/MULTICOLORED SPECKS	2/22/2006	SW OFFICE	2	0	0
1860-04-01tem	04	12" BEIGE FLOOR TILE AND ADHESIVE w/MULTICOLORED SPECKS	2/22/2006	SW OFFICE	0	0	0
1860-04-02	04	12" BEIGE FLOOR TILE AND ADHESIVE w/MULTICOLORED SPECKS	2/22/2006	WEST WING TRUCK BAY	0	0	0
1860-04-03	04	12" BEIGE FLOOR TILE AND ADHESIVE w/MULTICOLORED SPECKS	2/22/2006	NE OFFICE	0	0	0
1860-05-01	05	12" TAN w/BROWN FLOOR TILE AND ADHESIVE	2/22/2006	SE OFFICES, SE	0	0	0
1860-05-01tem	05	12" TAN w/BROWN FLOOR TILE AND ADHESIVE	2/22/2006	SW OFFICE, SE	0	0	0
1860-05-02	05	12" TAN w/BROWN FLOOR TILE AND ADHESIVE	2/22/2006	CNTR HALL, EAST	0	0	0
1860-06-01	06	PIPE INSULATION SEALANT WHITE	2/22/2006	SW STORAGE RM	0	0	0
1860-06-02	06	PIPE INSULATION SEALANT WHITE	2/22/2006	NE STORAGE RM	0	0	0
1860-07-01	07	PIPE INSULATION SEALANT YELLOW	2/22/2006	WEST WING, NW	0	0	0
1860-08-00ri08	08	INTERIOR CAULKING, BLACK	6/17/2009	N/A	9	9	9
1860-08-00ri12	08	INTERIOR CAULKING, BLACK	8/9/2012	N/A	9	9	9
1860-08-00ri14	08	INTERIOR CAULKING, BLACK	8/11/2014	N/A	9	9	9
1860-08-00ri17	08	INTERIOR CAULKING, BLACK	4/25/2018	N/A	9	9	9
1860-08-01	08	INTERIOR CAULKING, BLACK	2/22/2006	WEST WING, NORTH DOOR	3	0	0

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
1860-08-02	08	INTERIOR CAULKING, BLACK	2/22/2006	CENTER HALL, EAST DOOR	2	0	0
1860-09-01	09	BLACK VINYL BASE AND ADHESIVE, 4"	2/22/2006	NE OFFICE	0	0	0
1860-10-01	10	TANK INSULATION ON FIBERGLASS	2/22/2006	SOUTH CNTR MR TANK	0	0	0
1860-11-00ri08	11	INSULATION SEALANT GRAY	6/17/2009	N/A	9	9	9
1860-11-00ri12	11	INSULATION SEALANT GRAY	8/9/2012	N/A	9	9	9
1860-11-00ri14	11	INSULATION SEALANT GRAY	8/11/2014	N/A	9	9	9
1860-11-01	11	INSULATION SEALANT GRAY	2/22/2006	SOUTH MR	0	0	0
1860-11-02	11	INSULATION SEALANT GRAY	2/22/2006	SOUTH MR	10	0	0
1860-12-00ri08	12	GASKET MATERIAL LT. GRAY	6/17/2009	N/A	9	9	9
1860-12-00ri12	12	GASKET MATERIAL LT. GRAY	8/9/2012	N/A	9	9	9
1860-12-00ri14	12	GASKET MATERIAL LT. GRAY	8/11/2014	N/A	9	9	9
1860-12-01	12	GASKET MATERIAL LT. GRAY	2/22/2006	SOUTH CNTR MR	60	0	0
1860-13-01	13	FIBROUS DEBRIS GROUND	2/22/2006	SOUTH CNTR MR	0	0	0
1860-14-01	14	PIPE INSULATION SEALANT WHITE	2/22/2006	SOUTH CNTR MR	0	0	0
1860-15-01	15	MUDDED FITTING(S) GRAY	2/22/2006	SOUTH CNTR MR, NE	0	0	0
1860-16-00ri08	16	ROOFING SEALANT, GRAY	6/17/2009	N/A	9	9	9
1860-16-00ri12	16	ROOFING SEALANT, GRAY	8/9/2012	N/A	9	9	9
1860-16-00ri14	16	ROOFING SEALANT, GRAY	8/11/2014	N/A	9	9	9
1860-16-00ri17	16	ROOFING SEALANT, GRAY	4/24/2018	N/A	9	9	9
1860-16-01	16	ROOFING SEALANT, GRAY	2/22/2006	ROOF	10	0	0
1860-17-00ri08	17	ROOFING SEALANT, BLACK	6/17/2009	N/A	9	9	9
1860-17-00ri12	17	ROOFING SEALANT, BLACK	8/9/2012	N/A	9	9	9

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
1860-17-00ri14	17	ROOFING SEALANT, BLACK	8/11/2014	N/A	9	9	9
1860-17-00ri17	17	ROOFING SEALANT, BLACK	4/24/2018	N/A	9	9	9
1860-17-01	17	ROOFING SEALANT, BLACK	2/22/2006	WEST ROOF VENT	0	0	0
1860-17-02	17	ROOFING SEALANT, BLACK	2/22/2006	LOWER ROOF FLASHING	2	0	0
1860-18-01	18	2'x2' CEILING TILE, SMALL PINHOLES	2/22/2006	NW OFFICE	0	0	0
1860-18-02	18	2'x2' CEILING TILE, SMALL PINHOLES	2/22/2006	NW OFFICE	0	0	0
1860-19-01	19	EXTERIOR CAULKING, GRAY	2/22/2006	NW WALL EXT.	0	0	0
1860-19-02	19	EXTERIOR CAULKING, GRAY	2/22/2006	SE WALL EXT.	0	0	0
1860-20-00ri12	20	12" BEIGE w/TAN FLOOR TILE AND ADHESIVE SPECS	8/9/2012	N/A	9	9	9
1860-20-00ri14	20	12" BEIGE w/TAN FLOOR TILE AND ADHESIVE SPECS	8/11/2014	N/A	9	9	9
1860-20-00ri17	20	12" BEIGE w/TAN FLOOR TILE AND ADHESIVE SPECS	4/24/2018	N/A	9	9	9
1860-20-10	20	12" BEIGE w/TAN FLOOR TILE AND ADHESIVE SPECS	6/17/2009	SW OFFICES, SE	2	0	0
1860-20-11	20	12" BEIGE w/TAN FLOOR TILE AND ADHESIVE SPECS	6/17/2009	SW OFFICES, SE	2	0	0
1860-20-12	20	12" BEIGE w/TAN FLOOR TILE AND ADHESIVE SPECS	6/17/2009	SW OFFICES, NW	3	0	0
1860-21-10	21	INTERIOR CAULKING, WHITE	6/17/2009	SW "STOREFRONT" WINDOWS	0	0	0
1860-22-10	22	INTERIOR CAULKING, GRAY	6/17/2009	SW "STOREFRONT" WINDOW	2	0	0
1860-22-11	22	INTERIOR CAULKING, GRAY	6/17/2009	WEST WING, NORTH DOOR	0	0	0
1860-23-00ri12	23	12" BEIGE FLOOR TILE AND ADHESIVE w/GRAY	8/9/2012	N/A	9	9	9
1860-23-00ri14	23	12" BEIGE FLOOR TILE AND ADHESIVE w/GRAY	8/11/2014	N/A	9	9	9
1860-23-00ri17	23	12" BEIGE FLOOR TILE AND ADHESIVE w/GRAY	4/25/2018	N/A	9	9	9
1860-23-10	23	12" BEIGE FLOOR TILE AND ADHESIVE w/GRAY	6/17/2009	SW HALL	0	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
1860-23-11	23	12" BEIGE FLOOR TILE AND ADHESIVE	w/GRAY	6/17/2009	CNTR HALL, WEST	0	0	0
1860-23-12	23	12" BEIGE FLOOR TILE AND ADHESIVE	w/GRAY	6/17/2009	NW CAGE	0	0	0
1860-23-13	23	12" BEIGE FLOOR TILE AND ADHESIVE	w/GRAY	6/17/2009	NE CAGE	3	0	0
1860-23-14	23	12" BEIGE FLOOR TILE AND ADHESIVE	w/GRAY	6/17/2009	SE SHOP	0	0	0
1860-23-20	23	12" BEIGE FLOOR TILE AND ADHESIVE	w/GRAY	8/11/2014	CNTR HALL, WEST	0	0	0
1860-24-10	24	VINYL THRESHOLD MATERIAL	1" BLACK	6/17/2009	NW CAGE AREA	0	0	0
1860-24-11	24	VINYL THRESHOLD MATERIAL	1" BLACK	6/17/2009	NE CAGE AREA	0	0	0
1860-25-10	25	FOIL BACKED TAPE		6/17/2009	SE GARAGE	0	0	0
1860-26-10	26	CAPPING INSULATION ON	FIBERGLASS	6/17/2009	SW ENTRY OVHD	0	0	0
1860-26-11	26	CAPPING INSULATION ON	FIBERGLASS	6/17/2009	NW CAGE/ OFFICE	0	0	0
1860-26-12	26	CAPPING INSULATION ON	FIBERGLASS	6/17/2009	SOUTH CNTR MR	0	0	0
1860-27-10	27	CLOTH LAGGING MATERIAL	TAPE	6/17/2009	CNTR HALL, WEST OVHD	0	0	0
1860-27-11	27	CLOTH LAGGING MATERIAL	TAPE	6/17/2009	SOUTH CNTR MR	0	0	0
1860-28-10	28	ADHESIVE	YELLOW	6/17/2009	SOUTH CNTR MR	0	0	0
1860-29-10	29	PITCH POCKET TAR	BLACK	6/17/2009	ROOF, EAST CNTR	0	0	0
1860-30-10	30	ROOFING MATERIAL,	WALK PADS	6/17/2009	UPPER ROOF, SOUTH CNTR	0	0	0
1860-31-10	31	TAR SEALANT	BLACK	6/17/2009	SOUTH CNTR MR	0	0	0
1860-32-10	32	EXTERIOR CAULKING,	BLACK	6/17/2009	SW WINDOW, WEST	0	0	0
1860-32-11	32	EXTERIOR CAULKING,	BLACK	6/17/2009	SW WINDOW, EAST	0	0	0