Requests For Information (RFIs) - Zipline Demolitior			
RFI #	**Date Recv'd**	**Date Sent to PM**	**RFI**
1	1-Jul-26	1-Jul-26	Do you have any pictures of the site?
2	1-Jul-26	1-Jul-26	Can you confirm that the zipline is on turf? If so is there a particular spec or type that you would want us to use?
3	1-Jul-26	1-Jul-26	What on post requirements are necessary prior to entering post?
4	1-Jul-26	1-Jul-26	Are there any permitting requirements prior to beginning the demo?
5	1-Jul-26	1-Jul-26	Are there any equipment access or staging restrictions within the playground area that we should account for when preparing our quote?
6	1-Jul-26	1-Jul-26	Is subcontracting allowed?
7	1-Jul-26	1-Jul-26	Can you confirm whether the support posts are surface-mounted or embedded in concrete footings, and whether the intended removal method is to cut the posts above the footings or remove the anchor bolts?
8	1-Jul-26	1-Jul-26	Can you provide any available drawings, specifications, manufacturer information, or approximate dimensions of the zipline (overall length, pole height, and pole size)?

Response	Date Answered
Photos Attached	3-Jul-26
Turf appears to be artificial grass over impact absorbing materials. Picture provided. Want a relatively smooth surface that children can run on and possibly fall without major injury.	3-Jul-26
Contractor access passes will be provided for the term of the contract. All personnel requiring access will need to complete access request forms, provide copies of Real IDs, and pass a basic background check free of felonies.	3-Jul-26
If the proposal is to completely remove the concrete footings a base dig permit is required. If there is no digging into dirt, there should be no permit requirement.	3-Jul-26
We would like the main playgrounds to remain accessible during the demolition project. Staging should be within proximity to the zipline.	3-Jul-26
Yes	3-Jul-26
Support posts are embedded in concrete footings. It is acceptable to cut them below the turf and repair the turf to a safe condition	3-Jul-26
Photos Attached	3-Jul-26