Memo

Date: Tuesday, June 30, 2026

Project: 140A1626B0001 Bannock Pumping Plant Modernization and Rehabilitation

To: Mark McNearney, P.E., Civil Engineer, BIA Office of Trust Services Division of Water and Power Branch of Irrigation and Power

From: Jerry Otto, P.E.

Subject: Bannock Pumping Plant Electrical Service Clarification

Mr. McNearney,

On June 3, 2026, HDR met with Matt Pallante from Idaho Power to discuss the new electrical service to the site.

As a result of this meeting, HDR would like to add clarification to the contract drawing E-401.

Please revise drawing E-401, Key Note 1, to read as follows:

Primary conduit and wire to handhole from utility pole by Idaho Power. Handhole for new utility service: Contractor to provide handhole/ concrete pad suitable for Idaho Power installation of secter cabinet. Coordinate requirements of handhole/concrete pad for section cabinet with Idaho Power. Contractor to provide conduit and wire from secter cabinet junction bars to new service transformer.

Ginette D. Chin, PE WA