ASBESTOS INSPECTION REPORT of:

Building # AS4108

MCB CAMP LEJEUNE

Print Date

Thursday, August 14, 2025

INSPECTION SUMMARY

BLDG #: **AS4108** ***YEAR BUILT:*** **1969**

OCCUPANT: **MAINTENANCE HANGAR** ***ASBESTOS MANAGER: 910-451-5837***

BUILDING COMMENTS:

HAZ RANK 3/GREEN [AH FEB2021]
MASTIC

FEB2021
LTD. ABATES, ACM REMAINS

OCT2015
PVS. ACM REMAINS, MONITOR CAPPING AND GASKET ACM; ADDL SAMPLING, NO NEW ACM ID'D

APR2013
PVS. ACM REMAINS, CONCERNS OVER CAPPING ACM SINCE ALL LOCATIONS NOT KNOWN

MAR2010
PVS. ACM REMAINS, ADDL SAMPLING, CONFIRMED ACM MASTICS, ADDL ACM INCLUDES:
GASKET MATERIAL
CAPPING INSULATION

NOV07
ROOFING TESTED NON ACM, PVS. ACM MASTIC REMAINS, ADDL SAMPLING, ACM INCLUDES:
RESIDUAL MASTIC
ROOFING SEALANT, BLACK

NOV02
PVS. ACM REMAINS, NO ADDL SAMPLING

INSPECT SEP99
ACM INCLUDES:
MASTIC UNDER 12" GRAY TILE
BUILT-UP ROOFING (ASSUMED)

NOTIFICATION OF ACM IN BUILDING

NOTICE: The following asbestos-containing materials have been identified in this structure. Refer to survey findings for additional information or contact the Asbestos Program Manager. Please note ACM that is intact and undisturbed is not considered a significant health hazard to building occupants.

Friable ACM(s) identified

DESCRIPTION	*LOCATION*	*Date*	*Quantity*

No friable ACM records found in database

Non-friable ACM(s) identified

DESCRIPTION	*LOCATION*	*Date*	*Quantity*
ROOFING SEALANT, BLACK	LOWER ROOF C, ALONG WALL FLASHING TO HANGAR ROOF; MISCELLANEOUS PATCHING	5/16/2007	175 SF

12" GRAY FLOOR TILE AND ADHESIVE	SECOND FLOOR WEST WING/A, NORTH WING/B, EAST WING/C: THROUGHOUT EXCEPT HEADS, STAIRWELLS, AND MECHANICAL SPACES	9/27/1999	19,300	SF
12" GRAY FLOOR TILE AND ADHESIVE	SECOND FLOOR WEST WING/A, NORTH WING/B, EAST WING/C: THROUGHOUT EXCEPT HEADS, STAIRWELLS, AND MECHANICAL SPACES	11/7/2002	19,300	SF
12" GRAY FLOOR TILE AND ADHESIVE	SECOND FLOOR WEST WING/A, NORTH WING/B, EAST WING/C: THROUGHOUT EXCEPT HEADS, STAIRWELLS, AND MECHANICAL SPACES	4/23/2014	19,300	SF
ROOFING SEALANT, BLACK	LOWER ROOF C, ALONG WALL FLASHING TO HANGAR ROOF; MISCELLANEOUS PATCHING	4/23/2014	175	SF
12" GRAY FLOOR TILE AND ADHESIVE	SECOND FLOOR WEST WING/A, NORTH WING/B, EAST WING/C: THROUGHOUT EXCEPT HEADS, STAIRWELLS, AND MECHANICAL SPACES	3/23/2010	19,300	SF
12" GRAY FLOOR TILE AND ADHESIVE	SECOND FLOOR WEST WING/A, NORTH WING/B, EAST WING/C: THROUGHOUT EXCEPT HEADS, STAIRWELLS, AND MECHANICAL SPACES	10/27/2015	19,300	SF
ROOFING SEALANT, BLACK	LOWER ROOF C, ALONG WALL FLASHING TO HANGAR ROOF; MISCELLANEOUS PATCHING	10/27/2015	175	SF
12" GRAY FLOOR TILE AND ADHESIVE	SECOND FLOOR WEST WING/A, NORTH WING/B, EAST WING/C: THROUGHOUT EXCEPT HEADS, STAIRWELLS, AND MECHANICAL SPACES	2/9/2021	19,300	SF
ROOFING SEALANT, BLACK	LOWER ROOF C, ALONG WALL FLASHING TO HANGAR ROOF; MISCELLANEOUS PATCHING	2/9/2021	175	SF

Tested Non ACM or REMOVED Materials

DESCRIPTION	*LOCATION*	*Date*
ROOFING MATERIAL,	HANGAR ROOF; HM22 ROLLED ROOFING SEALING TAR AND PATCHING THROUGHOUT	5/16/2007
6" BROWN VINYL BASE AND ADHESIVE	SECOND FLOOR A WING, WEST OFFICES, B and C WING, CARPETED AND ADJACENT OFFICES	9/27/1999
12" GRAY FLOOR TILE AND ADHESIVE	SECOND FLOOR A AND C WINGS, COMMAND OFFICE AREAS; A WING HALL; B WING, NORTH CENTER OFFICES (REPLACEMENT OF ORIGINAL HM01)	5/16/2007

RESIDUAL MASTIC	PATCHES UNDER HM01 (REMOVED), HM20, AND CARPETED AREAS (ON CONCRETE) THROUGHOUT	5/16/2007
ROLLED ROOFING	ROOFING SYSTEM COVERING AND PERIMETER FLASHING (SEE ALSO HM26)	5/16/2007
ROOFING MATERIAL,	ROOFING SYSTEM PATCHING AT SUPPORTS AND FLASHINGS	5/16/2007
MISCELLANEOUS SEALANT	UPPER HANGAR ROOF "WALL", PIPE PENETRATION, C ROOF NORTHEAST	5/16/2007
DRYWALL AND JOINT MATERIAL	FIRST FLOOR WEST/A WING: NORTH EAST AND WEST; EAST/ C WING, NORTH EAST AND WEST; SECOND FLOOR THROUGHOUT OFFICES, HALLS, AND MECHANICAL SPACES	9/27/1999
DRYWALL AND JOINT MATERIAL	FIRST FLOOR A WING, NORTHEAST, B WING, NORTHWEST, and C WING, NORTHWEST RESTROOMS; SECOND FLOOR A WING, NORTHEAS, B WING, NORTHWEST, and C WING NORTHWEST RESTROOMS	9/27/1999
ROOFING SEALANT, BLACK	ROOFING SYSTEM BASE AND CURB FLASHING CAP SEALANTS	5/16/2007
DUCT SEALANT, GRAY	FIRST FLOOR SHOP/ MAINTENANCE AREAS (OVERHEAD) THROUGHOUT	9/27/1999
FIBERGLASS INSULATION SEALANT	LOCAL AREA MECHANICAL SPACES AND OVERHEAD INSULATED LINES THROUGHOUT	9/27/1999
BUILT-UP ROOFING	ROOFING SYSTEM (ASSUMED)	9/27/1999
2'x4' CEILING TILE,	SECOND FLOOR OFFICE SPACES THROUGHOUT A, B, C WINGS	9/27/1999
BLACK VINYL BASE AND ADHESIVE, 4"	THROUGHOUT HM01 FLOOR TILED AREAS, FIRST AND SECOND FLOORS	9/27/1999
GASKET MATERIAL	MECHANICAL ROOMS THROUGHOUT, TANK FLANGES; STEAM SYSTEM PIPING THROUGHOUT, FLANGES	3/23/2010
FIBERGLASS INSULATION SEALANT	MIXED USE, MECHANICAL ROOMS AND STEAM PIPING THROUGHOUT	3/23/2010
CAPPING INSULATION ON	MAIN MECHANICAL ROOM STEAM PIPING, POSSIBLE OVERHEAD STEAM PIPING SYSTEMS (FULL LOCATIONS UNKNOWN)	3/23/2010
CLOTH LAGGING MATERIAL	FIBERGLASS PIPING INSULATED LINES THROUGHOUT	3/23/2010
12" BEIGE FLOOR TILE AND ADHESIVE	SECOND FLOOR PATCHING OF HM01, 21 AREAS	10/27/2015
CAULKING MATERIAL	WOOD AND METAL DOOR FRAMES, INTERIOR AND EXTERIOR	3/23/2010
12" GRAY FLOOR TILE AND ADHESIVE	SECOND FLOOR WEST WING/A, NORTH WING/B, EAST WING/C: THROUGHOUT EXCEPT HEADS, STAIRWELLS, AND MECHANICAL SPACES	5/16/2007

BUILT-UP ROOFING	ROOFING SYSTEM (ASSUMED), NOT ACCESSED	11/7/2002
ROOFING SEALANT, BLACK	ROOFING SYSTEM BASE AND CURB FLASHING CAP SEALANTS	3/23/2010
DUCT SEALANT, GRAY	FIRST FLOOR SHOP/ MAINTENANCE AREAS (OVERHEAD) THROUGHOUT	3/23/2010
ROOFING MATERIAL,	HANGAR ROOF; HM22 ROLLED ROOFING SEALING TAR AND PATCHING THROUGHOUT	3/23/2010
GASKET MATERIAL	MECHANICAL ROOMS THROUGHOUT, TANK FLANGES; STEAM SYSTEM PIPING THROUGHOUT, FLANGES	4/23/2014
FIBERGLASS INSULATION SEALANT	MIXED USE, MECHANICAL ROOMS AND STEAM PIPING THROUGHOUT	4/23/2014
RESIDUAL MASTIC	PATCHES UNDER HM01 (REMOVED), HM20, AND CARPETED AREAS (ON CONCRETE) THROUGHOUT	4/23/2014
CAPPING INSULATION ON	MAIN MECHANICAL ROOM STEAM PIPING, POSSIBLE OVERHEAD STEAM PIPING SYSTEMS (FULL LOCATIONS UNKNOWN)	4/23/2014
DRYWALL AND JOINT MATERIAL	FIRST FLOOR WEST/A WING: NORTH EAST AND WEST; EAST/ C WING, NORTH EAST AND WEST; SECOND FLOOR THROUGHOUT OFFICES, HALLS, AND MECHANICAL SPACES (SEE ALSO HM03)	3/23/2010
DRYWALL AND JOINT MATERIAL	FIRST FLOOR A WING, NORTHEAST, B WING, NORTHWEST, and C WING, NORTHWEST RESTROOMS; SECOND FLOOR A WING, NORTHEAS, B WING, NORTHWEST, and C WING NORTHWEST RESTROOMS	3/23/2010
RESIDUAL MASTIC	PATCHES UNDER HM01 (REMOVED), HM20, AND CARPETED AREAS (ON CONCRETE) THROUGHOUT	10/27/2015
GASKET MATERIAL	MECHANICAL ROOMS THROUGHOUT, TANK FLANGES; STEAM SYSTEM PIPING THROUGHOUT, FLANGES	10/27/2015
CAPPING INSULATION ON	MAIN MECHANICAL ROOM STEAM PIPING, POSSIBLE OVERHEAD STEAM PIPING SYSTEMS (FULL LOCATIONS UNKNOWN)	10/27/2015

HEALTH ASPECTS: ACM only presents a health hazard when asbestos fibers are airborne and inhaled. Avoid disturbance which will release fibers. The presence of asbestos does not constitute a health hazard.

CONDITIONS TO AVOID: Do not disturb or cause damage to ACM. Do not sand, grind or abrade materials or cause damage with any type of equipment.

REPORTS OF DAMAGE: Report any damage, dust or debris that may come from ACM or suspect ACM, or any change in the condition of materials, or accidental disturbance to the Asbestos Program Manager.

Program Manager.

RESPONSE ACTION: Corrective action initiated to minimize fiber release and protect personnel.

INSPECTION: ACM will be inspected periodically to evaluate any changes in condition.

RECORDKEEPING: The Camp Lejeune Asbestos Program Manager maintains a copy of the survey for the building.

CAMP LEJEUNE Asbestos Program Manager: **Phone: (910) 451-5837**

SAMPLES COLLECTED

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
\S4108-01-00ri0	01	12" GRAY FLOOR TILE AND ADHESIVE w/ WHITE STREAKS	11/7/2002	N/A	9	9	9
\S4108-01-00ri0	01	12" GRAY FLOOR TILE AND ADHESIVE w/ WHITE STREAKS	5/16/2007	N/A, HM01 OTHER LOCATIONS	1	1	1
\S4108-01-00ri1	01	12" GRAY FLOOR TILE AND ADHESIVE w/ WHITE STREAKS	4/23/2014	N/A	0	0	0
\S4108-01-00ri1	01	12" GRAY FLOOR TILE AND ADHESIVE w/ WHITE STREAKS	10/27/2015	N/A	9	9	9
\S4108-01-00ri2	01	12" GRAY FLOOR TILE AND ADHESIVE w/ WHITE STREAKS	2/9/2021	N/A	9	9	9
AS4108-01-01	01	12" GRAY FLOOR TILE AND ADHESIVE w/ WHITE STREAKS	9/27/1999	A WING, SW RM204	0	0	0
AS4108-01-02	01	12" GRAY FLOOR TILE AND ADHESIVE w/ WHITE STREAKS	9/27/1999	B WING, HALL MIDDLE	0	0	0
AS4108-01-03	01	12" GRAY FLOOR TILE AND ADHESIVE w/ WHITE STREAKS	9/27/1999	C WING, HALL EAST	0	0	0
AS4108-01-04	01	12" GRAY FLOOR TILE AND ADHESIVE w/ WHITE STREAKS	9/27/1999	B WING, HALL CNTR EAST	8	0	0
AS4108-01-05	01	12" GRAY FLOOR TILE AND ADHESIVE w/ WHITE STREAKS	9/27/1999	A WING, NORTH HALL, CNTR	0	0	0
AS4108-01-30	01	12" GRAY FLOOR TILE AND ADHESIVE w/ WHITE STREAKS	5/16/2007	2ND FL C, SE HALLWAY	0	0	0
AS4108-01-40	01	12" GRAY FLOOR TILE AND ADHESIVE w/ WHITE STREAKS	3/23/2010	1ST FL C, NE SM. OFFICE	0	0	0
\S4108-01-40ten	01	12" GRAY FLOOR TILE AND ADHESIVE w/ WHITE STREAKS	3/23/2010	1ST FL C, NE SM. OFFICE	0	0	0
AS4108-01-41	01	12" GRAY FLOOR TILE AND ADHESIVE w/ WHITE STREAKS	3/23/2010	2ND FL A, SW OFFICE	0	0	0
AS4108-01-42	01	12" GRAY FLOOR TILE AND ADHESIVE w/ WHITE STREAKS	3/23/2010	2ND FL A, NW LG. OFFICE	0	0	0
AS4108-01-43	01	12" GRAY FLOOR TILE AND ADHESIVE w/ WHITE STREAKS	3/23/2010	2ND FL A, NORTH HALL, EAST	3	0	0
AS4108-01-44	01	12" GRAY FLOOR TILE AND ADHESIVE w/ WHITE STREAKS	3/23/2010	2ND FL B, HALLWAY, CNTR	3	0	0
AS4108-01-45	01	12" GRAY FLOOR TILE AND ADHESIVE w/ WHITE STREAKS	3/23/2010	2ND FL C, NORTH CNTR OFFICE	3	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
AS4108-01-46	01	12" GRAY FLOOR TILE AND ADHESIVE	w/ WHITE STREAKS	3/23/2010	2ND FL C, SE OFFICE CLOSET/ STORAGE	0	0	0
AS4108-01-47	01	12" GRAY FLOOR TILE AND ADHESIVE	w/ WHITE STREAKS	3/23/2010	2ND FL C, EAST HALL, SOUTH END	0	0	0
AS4108-02-01	02	DRYWALL AND JOINT MATERIAL	WALLS	9/27/1999	2ND FL A WING, SW RM204	0	0	0
AS4108-02-02	02	DRYWALL AND JOINT MATERIAL	WALLS	9/27/1999	2ND FL A WING, NORTH HALL, CNTR	0	0	0
AS4108-02-03	02	DRYWALL AND JOINT MATERIAL	WALLS	9/27/1999	2ND FL B WING, EAST RM264	0	0	0
AS4108-02-04	02	DRYWALL AND JOINT MATERIAL	WALLS	9/27/1999	2ND FL B WING, WEST RM241	0	0	0
AS4108-02-05	02	DRYWALL AND JOINT MATERIAL	WALLS	9/27/1999	1ST FL C WING, WEST MECH RM148A	0	0	0
AS4108-02-40	02	DRYWALL AND JOINT MATERIAL	WALLS	3/23/2010	1ST FL C, NE MECH RM	0	0	0
AS4108-02-42	02	DRYWALL AND JOINT MATERIAL	WALLS	3/23/2010	1ST FL B, WEST OFFICE	0	0	0
AS4108-02-43	02	DRYWALL AND JOINT MATERIAL	WALLS	3/23/2010	1ST FL A, NE TELEPHONE	0	0	0
AS4108-02-45	02	DRYWALL AND JOINT MATERIAL	WALLS	3/23/2010	1ST FL A, NW MECH AREA	0	0	0
AS4108-02-46	02	DRYWALL AND JOINT MATERIAL	WALLS	3/23/2010	2ND FL A, SW HALL	0	0	0
AS4108-02-47	02	DRYWALL AND JOINT MATERIAL	WALLS	3/23/2010	2ND FL A, NE HEAD	0	0	0
AS4108-02-48	02	DRYWALL AND JOINT MATERIAL	WALLS	3/23/2010	2ND FL B, HALL EAST	0	0	0
AS4108-03-01	03	DRYWALL AND JOINT MATERIAL	CEILINGS	9/27/1999	2ND FL A; NE RESTROOM RM232	0	0	0
AS4108-03-02	03	DRYWALL AND JOINT MATERIAL	CEILINGS	9/27/1999	2ND FL B; NW RESTROOM RM241	0	0	0
AS4108-03-0241	03	DRYWALL AND JOINT MATERIAL	CEILINGS	3/23/2010	1ST FL C, NW HEAD	0	0	0
AS4108-03-0244	03	DRYWALL AND JOINT MATERIAL	CEILINGS	3/23/2010	1ST FL A, NE HEAD	0	0	0
AS4108-03-03	03	DRYWALL AND JOINT MATERIAL	CEILINGS	9/27/1999	1ST FL A; NE RESTROOM RM121	0	0	0

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
AS4108-04-01	04	2'x4' CEILING TILE, FISSURED	9/27/1999	2ND FL B, NW RM244	0	0	0
AS4108-0401QC	04	2'x4' CEILING TILE, FISSURED	9/27/1999	2ND FL B, NW RM224	0	0	0
AS4108-04-02	04	2'x4' CEILING TILE, FISSURED	9/27/1999	2ND FL A, SW RM204	0	0	0
AS4108-04-03	04	2'x4' CEILING TILE, FISSURED	9/27/1999	2ND FL C, SE RM295	0	0	0
AS4108-05-01	05	BLACK VINYL BASE AND ADHESIVE, 4"	9/27/1999	2ND FL A, NORTH HALL	0	0	0
AS4108-05-02	05	BLACK VINYL BASE AND ADHESIVE, 4"	9/27/1999	2ND FL B, NORTH CNTR RM245	0	0	0
AS4108-05-03	05	BLACK VINYL BASE AND ADHESIVE, 4"	9/27/1999	2ND FL C, NORTH CNTR RM276	0	0	0
AS4108-06-01	06	6" BROWN VINYL BASE AND ADHESIVE	9/27/1999	2ND FL A, NW OFFICE RM213	0	0	0
AS4108-0601QC	06	6" BROWN VINYL BASE AND ADHESIVE	9/27/1999	2ND FL A, NW OFFICE RM213	0	0	0
AS4108-06-02	06	6" BROWN VINYL BASE AND ADHESIVE	9/27/1999	2ND FL A, SW RM205	0	0	0
AS4108-06-03	06	6" BROWN VINYL BASE AND ADHESIVE	9/27/1999	2ND FL C, SE RM298	0	0	0
AS4108-07-01	07	DUCT SEALANT, GRAY	9/27/1999	1ST FL C, SE RM169	0	0	0
AS4108-07-02	07	DUCT SEALANT, GRAY	9/27/1999	1ST FL A, SW RM103	0	0	0
AS4108-07-03	07	DUCT SEALANT, GRAY	9/27/1999	1ST FL A, NE MECH RM123	0	0	0
AS4108-07-40	07	DUCT SEALANT, GRAY	3/23/2010	1ST FL C, NORTH CNTR TOOL RM	0	0	0
AS4108-08-00RI0	08	BUILT-UP ROOFING AND COMPONENTS	5/16/2007	N/A	9	9	9
AS4108-09-00ri0	08	BUILT-UP ROOFING AND COMPONENTS	11/7/2002	N/A	1	1	1
AS4108-10-01	10	FIBERGLASS INSULATION SEALANT GRAY	9/27/1999	1ST FL A, NE MECH RM123	0	0	0
AS4108-10-02	10	FIBERGLASS INSULATION SEALANT GRAY	9/27/1999	1ST FL B, NE SHOP RM146	0	0	0
AS4108-10-03	10	FIBERGLASS INSULATION SEALANT GRAY	9/27/1999	1ST FL B, NE SHOP RM146	0	0	0
AS4108-20-30	20	12" GRAY FLOOR TILE AND ADHESIVE	5/16/2007	2ND FL C, SE OFFICE	0	0	0

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
AS4108-20-31	20	12" GRAY FLOOR TILE AND ADHESIVE	5/16/2007	2ND FL A, SW HALL	0	0	0
AS4108-21-00ri1	21	RESIDUAL MASTIC	4/23/2014	N/A	9	9	9
AS4108-21-00ri1	21	RESIDUAL MASTIC	10/27/2015	N/A	9	9	9
AS4108-21-30	21	RESIDUAL MASTIC	5/16/2007	2ND FL C, SE STAIRWELL	8	0	0
AS4108-22-30	22	ROLLED ROOFING	5/16/2007	ROOF C LOWER, NE CORNER	0	0	0
AS4108-22-31	22	ROLLED ROOFING	5/16/2007	HANGAR ROOF, NW	0	0	0
AS4108-22-32	22	ROLLED ROOFING	5/16/2007	ROOF A LOWER, SW CORNER	0	0	0
AS4108-23-30	23	ROOFING MATERIAL, TAR	5/16/2007	ROOF C LOWER, SE FLASH	0	0	0
AS4108-24-00ri1	24	ROOFING SEALANT, BLACK	4/23/2014	N/A	9	9	9
AS4108-24-00ri1	24	ROOFING SEALANT, BLACK	10/27/2015	N/A	9	9	9
AS4108-24-00ri2	24	ROOFING SEALANT, BLACK	2/9/2021	N/A	1	1	1
AS4108-24-30	24	ROOFING SEALANT, BLACK	5/16/2007	ROOF C LOWER, NE	8	0	0
AS4108-24-31	24	ROOFING SEALANT, BLACK	5/16/2007	ROOF B LOWER, CNTR PATCH	0	0	0
AS4108-25-30	25	MISCELLANEOUS SEALANT RED	5/16/2007	ROOF C LOWER, EAST OF HANGAR WALL	0	0	0
AS4108-26-30	26	ROOFING MATERIAL, TAR	5/16/2007	HANGAR ROOF, EAST CNTR	0	0	0
AS4108-26-31	26	ROOFING MATERIAL, TAR	5/16/2007	HANGAR ROOF, SOUTH CNTR	0	0	0
AS4108-26-32	26	ROOFING MATERIAL, TAR	5/16/2007	HANGAR ROOF, CNTR WEST	0	0	0
AS4108-26-33	26	ROOFING MATERIAL, TAR	5/16/2007	HANGAR ROOF, WEST CNTR	0	0	0
AS4108-26-40	26	ROOFING MATERIAL, TAR	3/23/2010	HANGAR ROOF, EAST CNTR	0	0	0
AS4108-27-30	27	ROOFING SEALANT, BLACK	5/16/2007	ROOF B LOWER, SE FLASHING	0	0	0
AS4108-27-41	27	ROOFING SEALANT, BLACK	3/23/2010	ROOF B, EAST END OF "WALL"	0	0	0
AS4108-27-42	27	ROOFING SEALANT, BLACK	3/23/2010	ROOF B, WEST END OF "WALL"	0	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
AS4108-30-40	30	CAULKING MATERIAL	WHITE	3/23/2010	1ST FL C, SE EXT. DOOR, WOOD	0	0	0
AS4108-30-41	30	CAULKING MATERIAL	WHITE	3/23/2010	1ST FL C, SE INT. DOOR, METAL	0	0	0
AS4108-30-42	30	CAULKING MATERIAL	WHITE	3/23/2010	1ST FL A, SW EXT. DOOR, METAL	0	0	0
AS4108-31-00ri1	31	GASKET MATERIAL	GRAY	4/23/2014	N/A	9	9	9
AS4108-31-00ri1	31	GASKET MATERIAL	GRAY	10/27/2015	N/A	9	9	9
AS4108-31-40	31	GASKET MATERIAL	GRAY	3/23/2010	1ST FL C, NE CORNER LOFT, VALVE	70	0	0
AS4108-31-41	31	GASKET MATERIAL	GRAY	3/23/2010	1ST FL C, NW MECH RM, TANK FLANGE	70	0	0
AS4108-31-42	31	GASKET MATERIAL	GRAY	3/23/2010	1ST FL C, NW MECH RM, TANK FLANGE	70	0	0
AS4108-31-43	31	GASKET MATERIAL	GRAY	3/23/2010	1ST FL A, NE MECH/TELE RM FLANGE	43	0	0
AS4108-32-40	32	FIBERGLASS INSULATION SEALANT	TAN	3/23/2010	1ST FL C, NE LOFT, OVHD PIPING	0	0	0
S4108-32a-00ri1	32a	CAPPING INSULATION ON	FIBERGLASS	4/23/2014	N/A	9	9	9
S4108-32a-00ri1	32a	CAPPING INSULATION ON	FIBERGLASS	10/27/2015	N/A	19	19	19
AS4108-32a-41	32a	CAPPING INSULATION ON	FIBERGLASS	3/23/2010	1ST FL C, NW MECH RM PIPING	40	0	0
AS4108-33-40	33	CLOTH LAGGING MATERIAL		3/23/2010	1ST FL C, NW STAIR PIPING	0	0	0
AS4108-40-60	40	12" BEIGE FLOOR TILE AND ADHESIVE	w/GRAY SPECS	10/27/2015	2ND FL A SECTION	.1	.1	.1
AS4108-40-61	40	12" BEIGE FLOOR TILE AND ADHESIVE	w/GRAY SPECS	10/27/2015	2ND FL C SECTION	.1	.1	.1