ASBESTOS INSPECTION REPORT of:

Building # G640

MCB CAMP LEJEUNE

Print Date

Thursday, August 14, 2025

INSPECTION SUMMARY

BLDG #: **G640** ***YEAR BUILT:*** **1972**

OCCUPANT: **SOI DINING HALL** ***ASBESTOS MANAGER: 910-451-5837***

BUILDING COMMENTS:

HAZ RANK 2A/YELLOW [AH JUL2022]
ACM INSULATION, NE MECH RM ON LOW PRESSURE STEAM DETERIORATED AND FRIABLE, REPAIRS LIKELY WILL NOT LAST

JUN2016
ACM REMAINS

JAN2014
PVS. ACM REMAINS, CONDITIONS FAIR IN MECH ROOM, BUT REPAIRS TO TSI NOT EXPECTED TO LAST LONG

FEB2012
ACM INSULATION REMAINS, HAD DETERIORATED, ADDL MATERIAL ID'D; TILE TESTED ACM VIA TEM, MIXED RESULTS EVERY INSPECTION, MUST CONSIDER ACM; PVS. ACM SEALANT REMAINS; ADDL SAMPLING, NO ADDL ACM ID'D

JAN2011
PVS. ACM REMAINS, ADDL SAMPLING, ACM INCLUDES:
PIPE INSULATION

JUN08
ADDL SAMPLING, ACM INCLUDES:
MASTIC UNDER 12" BEIGE TILE

DEC01 AES
NO ASBESTOS CONTAINING MATERIALS IDENTIFIED

NOTIFICATION OF ACM IN BUILDING

NOTICE: The following asbestos-containing materials have been identified in this structure. Refer to survey findings for additional information or contact the Asbestos Program Manager. Please note ACM that is intact and undisturbed is not considered a significant health hazard to building occupants.

Friable ACM(s) identified

DESCRIPTION	*LOCATION*	*Date*	*Quantity*
PIPE INSULATION	SOUTHEAST MECHANICAL ROOM, EAST LOW PRESSURE STEAM RISER (6/8")	1/6/2011	4 LF
PIPE INSULATION	SOUTHEAST MECHANICAL ROOM, EAST LOW PRESSURE STEAM RISER (6/8")	7/20/2022	4 LF
PIPE INSULATION	SOUTHEAST MECHANICAL ROOM, EAST LOW PRESSURE STEAM RISER (6/8")	1/15/2014	4 LF
PIPE INSULATION	SOUTHEAST MECHANICAL ROOM, EAST LOW PRESSURE STEAM RISER (6/8")	2/7/2012	4 LF
PIPE INSULATION	SOUTHEAST MECHANICAL ROOM, EAST LOW PRESSURE STEAM RISER (6/8")	6/7/2016	4 LF

Non-friable ACM(s) identified

DESCRIPTION	*LOCATION*	*Date*	*Quantity*

FIBERGLASS INSULATION SEALANT	SOUTHEAST MECHANICAL ROOM, EAST LOW PRESSURE STEAM RISER, HM24 ACM INSULATED LINE	1/6/2011	2	LF
12" BEIGE FLOOR TILE AND ADHESIVE	NORTHEAST OFFICE AREAS, MULTIPLE TYPES MIXED	7/20/2022	620	SF
FIBERGLASS INSULATION SEALANT	SOUTHEAST MECHANICAL ROOM, EAST LOW PRESSURE STEAM RISER, HM24 ACM INSULATED LINE	7/20/2022	2	LF
FIBERGLASS INSULATION SEALANT	SOUTHEAST MECHANICAL ROOM, EAST LOW PRESSURE STEAM RISER, HM24 ACM INSULATED LINE	1/15/2014	2	LF
12" BEIGE FLOOR TILE AND ADHESIVE	NORTHEAST OFFICE AREAS, MULTIPLE TYPES MIXED	1/15/2014	620	SF
12" BEIGE FLOOR TILE AND ADHESIVE	NORTHEAST OFFICE AREAS, MULTIPLE TYPES MIXED	6/26/2008	620	SF
FIBERGLASS INSULATION SEALANT	SOUTHEAST MECHANICAL ROOM, EAST LOW PRESSURE STEAM RISER, HM24 ACM INSULATED LINE	2/7/2012	16	LF
12" BEIGE FLOOR TILE AND ADHESIVE	NORTHEAST OFFICE AREAS, MULTIPLE TYPES MIXED	1/6/2011	540	SF
12" BEIGE FLOOR TILE AND ADHESIVE	NORTHEAST OFFICE AREAS, MULTIPLE TYPES MIXED	2/7/2012	620	SF
12" BEIGE FLOOR TILE AND ADHESIVE	NORTHEAST OFFICE AREAS, MULTIPLE TYPES MIXED	6/7/2016	620	SF
FIBERGLASS INSULATION SEALANT	SOUTHEAST MECHANICAL ROOM, EAST LOW PRESSURE STEAM RISER, HM24 ACM INSULATED LINE	6/7/2016	2	LF

Tested Non ACM or REMOVED Materials

DESCRIPTION	*LOCATION*	*Date*
12" BEIGE FLOOR TILE AND ADHESIVE	NORTHEAST OFFICE AREAS, MULTIPLE TYPES MIXED	12/20/2001
ROOFING SEALANT, GRAY	ROOF VENT AND HATCH FLASHING PATCHING	6/26/2008
ROOFING MATERIAL,	ROOFING SYSTEM AT SEAMS AND FLASHING	6/26/2008
EXTERIOR CAULKING,	METAL DOORS	6/26/2008
ROLLED ROOFING	ROOFING SYSTEM	6/26/2008
BROWN VINYL BASE AND ADHESIVE, 4"	NORTHEAST OFFICE AREAS w/HM01 TILES	6/26/2008
GASKET MATERIAL	SOUTHEAST MECHANICAL ROOM AT TANK	1/6/2011
GASKET MATERIAL	SOUTHEAST MECHANICAL ROOM, DEBRIS	1/6/2011

FOIL BACKED TAPE	OVERHEAD HVAC DUCTS AT SEAMS	1/6/2011
CLOTH LAGGING MATERIAL	INTERIOR ACCESSIBLE VERTICAL PIPES OVER FIBERGLASS (SEE ALSO HM31)	1/6/2011
VINYL THRESHOLD MATERIAL	NORTHEAST OFFICE AREAS w/HM01 TILES	2/7/2012
CLOTH LAGGING MATERIAL	SOUTHEAST MECHANICAL ROOM ON FIBERGLASS PIPING AND HVAC DUCT INSULATION; CRAWLSPACE ON FIBERGLASS PIPING (SEE ALSO HM28)	2/7/2012
FIBERGLASS INSULATION SEALANT	SOUTHEAST MECHANICAL ROOM AND OVERHEAD PIPING SYSTEMS	1/6/2011
MUDDED FITTING(S)	SOUTHEAST MECHANICAL ROOM	1/6/2011
EXTERIOR CAULKING,	WINDOWS	1/6/2011
BROWN VINYL BASE AND ADHESIVE, 4"	NORTHEAST OFFICE AREAS w/HM01 TILES	1/6/2011

HEALTH ASPECTS: ACM only presents a health hazard when asbestos fibers are airborne and inhaled. Avoid disturbance which will release fibers. The presence of asbestos does not constitute a health hazard.

CONDITIONS TO AVOID: Do not disturb or cause damage to ACM. Do not sand, grind or abrade materials or cause damage with any type of equipment.

REPORTS OF DAMAGE: Report any damage, dust or debris that may come from ACM or suspect ACM, or any change in the condition of materials, or accidental disturbance to the Asbestos Program Manager.

RESPONSE ACTION: Corrective action initiated to minimize fiber release and protect personnel.

INSPECTION: ACM will be inspected periodically to evaluate any changes in condition.

RECORDKEEPING: The Camp Lejeune Asbestos Program Manager maintains a copy of the survey for the building.

CAMP LEJEUNE Asbestos Program Manager: **Phone: (910) 451-5837**

SAMPLES COLLECTED

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
G640-01-00ri10	01	12" BEIGE FLOOR TILE AND ADHESIVE w/BRN-WHT STREAKS	1/6/2011	N/A	9	9	9
G640-01-00ri13	01	12" BEIGE FLOOR TILE AND ADHESIVE w/BRN-WHT STREAKS	1/15/2014	N/A	9	9	9
G640-01-00ri16	01	12" BEIGE FLOOR TILE AND ADHESIVE w/BRN-WHT STREAKS	6/7/2016	N/A	9	9	9
G640-01-01	01	12" BEIGE FLOOR TILE AND ADHESIVE w/BRN-WHT STREAKS	12/20/2001	NE MILITARY OFFICE	0	0	0
G640-01-02	01	12" BEIGE FLOOR TILE AND ADHESIVE w/BRN-WHT STREAKS	12/20/2001	NE CIVILIAN OFFICE	0	0	0
G640-01-10	01	12" BEIGE FLOOR TILE AND ADHESIVE w/BRN-WHT STREAKS	6/26/2008	NE OFFICES	2	0	0
G640-01-10tem	01	12" BEIGE FLOOR TILE AND ADHESIVE w/BRN-WHT STREAKS	6/26/2008	NE OFFICES	0	0	0
G640-01-11	01	12" BEIGE FLOOR TILE AND ADHESIVE w/BRN-WHT STREAKS	6/26/2008	NE OFFICES	0	0	0
G640-01-20	01	12" BEIGE FLOOR TILE AND ADHESIVE w/BRN-WHT STREAKS	1/6/2011	NE LOCKER RM	0	0	0
G640-01-20tem	01	12" BEIGE FLOOR TILE AND ADHESIVE w/BRN-WHT STREAKS	1/6/2011	NE LOCKER RM	0	0	0
G640-01-30	01	12" BEIGE FLOOR TILE AND ADHESIVE w/BRN-WHT STREAKS	2/7/2012	NE LOCKER RM	0	0	0
G640-01-30tem	01	12" BEIGE FLOOR TILE AND ADHESIVE w/BRN-WHT STREAKS	2/7/2012	NE LOCKER RM	1.2	0	0
G640-01-60	01	12" BEIGE FLOOR TILE AND ADHESIVE w/BRN-WHT STREAKS	7/20/2022	NE OFFICE AREA, OFFICE	0	0	0
G640-01-60tem	01	12" BEIGE FLOOR TILE AND ADHESIVE w/BRN-WHT STREAKS	7/20/2022	NE OFFICE AREA, OFFICE	0	0	0
G640-10-10	10	ROLLED ROOFING	6/26/2008	ROOF, CNTR EAST	0	0	0
G640-10-11	10	ROLLED ROOFING	6/26/2008	ROOF, CNTR SOUTH	0	0	0
G640-11-10	11	ROOFING MATERIAL, TAR	6/26/2008	ROOF, EAST CNTR	0	0	0
G640-11-11	11	ROOFING MATERIAL, TAR	6/26/2008	ROOF, SOUTH CNTR	0	0	0
G640-12-10	12	ROOFING SEALANT, GRAY	6/26/2008	ROOF, NE HATCH	0	0	0

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
G640-12-11	12	ROOFING SEALANT, GRAY	6/26/2008	ROOF, NW VENT	0	0	0
G640-13-10	13	BROWN VINYL BASE AND ADHESIVE, 4"	6/26/2008	NE OFFICE	0	0	0
G640-13-2920	13	BROWN VINYL BASE AND ADHESIVE, 4"	1/6/2011	NE OFFICE	0	0	0
G640-14-10	14	EXTERIOR CAULKING, GRAY	6/26/2008	SOUTHSIDE, EAST ENTRY	0	0	0
G640-14-11	14	EXTERIOR CAULKING, GRAY	6/26/2008	WESTSIDE, SOUTH ENTRY	0	0	0
G640-20-20	20	EXTERIOR CAULKING, WHITE	1/6/2011	NORTHSIDE, CNTR WEST	0	0	0
G640-20-21	20	EXTERIOR CAULKING, WHITE	1/6/2011	SOUTHSIDE, CNTR WEST	0	0	0
G640-21-20	21	FIBERGLASS INSULATION SEALANT WHITE	1/6/2011	SE MECH RM	0	0	0
G640-22-20	22	MUDDED FITTING(S) GRAY	1/6/2011	SE MECH RM	0	0	0
G640-23-20	23	GASKET MATERIAL RED	1/6/2011	SE MECH RM	0	0	0
G640-24-00ri13	24	PIPE INSULATION	1/15/2014	N/A	9	9	9
G640-24-00ri16	24	PIPE INSULATION	6/7/2016	N/A	9	9	9
G640-24-20	24	PIPE INSULATION	1/6/2011	SE MECH RM, EAST	0	3	0
G640-24-21	24	PIPE INSULATION	1/6/2011	SE MECH RM, EAST	0	4	0
G640-24-30	24	PIPE INSULATION	2/7/2011	SE MAIN MECH RM, NORTH CNTR OVHD	0	2	0
G640-25-20	25	GASKET MATERIAL GRAY	1/6/2011	SE MECH RM	0	0	0
G640-26-00ri13	26	FIBERGLASS INSULATION SEALANT GRAY/ BLACK/ SILVER	1/15/2014	N/A	9	9	9
G640-26-00ri16	26	FIBERGLASS INSULATION SEALANT GRAY/ BLACK/ SILVER	6/7/2016	N/A	9	9	9
G640-26-20	26	FIBERGLASS INSULATION SEALANT GRAY/ BLACK/ SILVER	1/6/2011	SE MECH RM, EAST	3	0	0
G640-26-30	26	FIBERGLASS INSULATION SEALANT GRAY/ BLACK/ SILVER	2/7/2012	SE MECH RM, EAST CNTR	8	0	0
G640-27-20	27	FOIL BACKED TAPE	1/6/2011	NE ENTRY CORRIDOR OVHD	0	0	0
G640-28-20	28	CLOTH LAGGING MATERIAL	1/6/2011	NE KITCHEN/ BAKERY, NW	0	0	0

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
G640-30-30	30	VINYL THRESHOLD MATERIAL 1" BROWN	2/7/2012	NE OFFICE AT HALLWAY	0	0	0
G640-31-30	31	CLOTH LAGGING MATERIAL	2/7/2012	SE MECH RM PIPE, EAST CNTR	0	0	0
G640-31-31	31	CLOTH LAGGING MATERIAL	2/7/2012	SE MECH RM DUCT, NORTH CNTR	0	0	0
G640-31-32	31	CLOTH LAGGING MATERIAL	2/7/2012	CRAWLSPACE PIPE, SE AT MECH RM TUNNEL	0	0	0