ASBESTOS INSPECTION REPORT of:

Building # AS236

MCB CAMP LEJEUNE

Print Date

Thursday, August 14, 2025

INSPECTION SUMMARY

BLDG #: **AS236** ***YEAR BUILT:*** **1956**

OCCUPANT: **MCAS MAIN CHAPEL** ***ASBESTOS MANAGER: 910-451-5837***

BUILDING COMMENTS:

HAZ RANK 3/GREEN [AH JAN2021]
FLOOR TILE, COVERED

JAN2021
RENOVATED, LTD. ACM REMAINS

JUL2015
MAJOR RENOVATIONS, SOUTH END ABATEMENT. ACM REMAINS IN CHAPEL AREA.

FEB2014
PVS. ACM REMAINS, NO CHANGES

AUG2011
PVS. ACM REMAINS, ADDL TESTING TO CONFIRM MATERIALS, LTD. CHANGES

AUG2010
PVS. ACM REMAINS, ADDL SAMPLING, ACM INCLUDES:
9" BLACK TILE AND MASTIC
EXTERIOR CAULKING
RESIDUAL MASTIC, BLACK
9" GREEN TILE

AUG08
PVS. ACM REMAINS, ADDL SAMPLING, NO ADDITIONAL ACM IDENTIFIED

OCT03
PVS. ACM REMAINS, NO SIGNIFICANT CHANGES

OCT00
ACM INCLUDES:
9" BROWN TILE AND MASTIC
6" BLACK VINYL BASE AND ADHESIVE

NOTIFICATION OF ACM IN BUILDING

NOTICE: The following asbestos-containing materials have been identified in this structure. Refer to survey findings for additional information or contact the Asbestos Program Manager. Please note ACM that is intact and undisturbed is not considered a significant health hazard to building occupants.

Friable ACM(s) identified

DESCRIPTION	*LOCATION*	*Date*	*Quantity*
No friable ACM records found in database			

Non-friable ACM(s) identified

DESCRIPTION	*LOCATION*	*Date*	*Quantity*
9" BROWN FLOOR TILE AND ADHESIVE	NORTH END NARTHEX, NORTH CHAPEL, SOUTHEAST SMALL CHAPEL, SOUTH CENTER HALLWAY, SOUTH CENTRAL EAST OFFICE	10/6/2000	2,486 SF

EXTERIOR CAULKING,	EXTERIOR SIDE WINDOWS (SEE ALSO HM25)	8/5/2010	480	LF
EXTERIOR CAULKING,	EXTERIOR SIDE WINDOWS (SEE ALSO HM25)	8/18/2011	480	LF
INTERIOR CAULKING,	MAIN NORTH CHAPEL WINDOWS, EAST AND WEST; SOUTHEAST CHAPEL WINDOWS, NORTH AND SOUTH (SEE ALSO HM46)	8/18/2011	84	LF
INTERIOR CAULKING,	MAIN NORTH CHAPEL WINDOWS, EAST AND WEST; SOUTHEAST CHAPEL WINDOWS, NORTH AND SOUTH (SEE ALSO HM46)	8/5/2010	480	LF
9" BROWN FLOOR TILE AND ADHESIVE	NORTH END NARTHEX, NORTH CHAPEL, SOUTHEAST SMALL CHAPEL, SOUTH CENTER HALLWAY, SOUTH CENTRAL EAST OFFICE	8/18/2011	2,486	SF
9" BROWN FLOOR TILE AND ADHESIVE	NORTH END NARTHEX, NORTH CHAPEL, SOUTHEAST SMALL CHAPEL, SOUTH CENTER HALLWAY, SOUTH CENTRAL EAST OFFICE	10/16/2003	2,486	SF
9" BROWN FLOOR TILE AND ADHESIVE	NORTH END NARTHEX, NORTH CHAPEL, SOUTHEAST SMALL CHAPEL, SOUTH CENTER HALLWAY, SOUTH CENTRAL EAST OFFICE	8/5/2010	2,486	SF
9" BROWN FLOOR TILE AND ADHESIVE	NORTH END NARTHEX, NORTH CHAPEL, SOUTHEAST SMALL CHAPEL, SOUTH CENTER HALLWAY, SOUTH CENTRAL EAST OFFICE	2/4/2014	2,486	SF
9" BROWN FLOOR TILE AND ADHESIVE	NORTH END NARTHEX, NORTH CHAPEL, SOUTHEAST SMALL CHAPEL, SOUTH CENTER HALLWAY, SOUTH CENTRAL EAST OFFICE	8/18/2008	2,486	SF
9" BROWN FLOOR TILE AND ADHESIVE	NORTH END NARTHEX, NORTH CHAPEL (UNDER CARPET)	7/29/2015	1,500	SF
INTERIOR CAULKING,	MAIN NORTH CHAPEL WINDOWS, EAST AND WEST (SEE ALSO HM46)	7/29/2015	84	LF
EXTERIOR CAULKING,	EXTERIOR SIDE WINDOWS (SEE ALSO HM25)	7/29/2015	84	LF
EXTERIOR CAULKING,	EXTERIOR SIDE WINDOWS (SEE ALSO HM25)	2/4/2014	480	LF
9" BROWN FLOOR TILE AND ADHESIVE	NORTH END NARTHEX, NORTH CHAPEL (UNDER CARPET)	1/27/2021	1,500	SF
INTERIOR CAULKING,	MAIN NORTH CHAPEL WINDOWS, EAST AND WEST (SEE ALSO HM46)	1/27/2021	84	LF
9" BLACK FLOOR TILE AND ADHESIVE	CHAPEL, SOUTHWEST STAGING AREA AT UTILITY CLOSET (UNDER CARPET)	1/27/2021	12	SF

EXTERIOR CAULKING,	EXTERIOR SIDE WINDOWS (SEE ALSO HM25)	1/27/2021	84 LF

Tested Non ACM or REMOVED Materials

DESCRIPTION	*LOCATION*	*Date*
SHINGLE ROOFING	EXTERIOR GROUND DEBRIS (PREVIOUS ROOFING)	8/18/2008
ELECTRICAL WRAPPED WIRING	SOUTHWEST WING, FELLOWSHIP HALL CEILING (ABANDONED LINES)	8/18/2008
ADHESIVE	SOUTHWEST WING, EAST FELLOWSHIP HALL CEILING (OVERHEAD)	8/18/2008
PLASTER SMOOTHCOAT	SOUTHWEST WING, EAST FELLOWSHIP HALL CEILING (OVERHEAD)	8/18/2008
GASKET MATERIAL	SOUTH CENTER MAIN MECHANICAL ROOM	8/18/2008
ROOFING MATERIAL,	ATTIC DEBRIS, PREVIOUS ROOFING	8/18/2008
2'x4' CEILING TILE,	SOUTHEAST SMALL CHAPEL	10/6/2000
FLOOR LEVELING COMPOUND	MAIN CHAPEL, NORTH CONFESSIONALS; OTHER LOCATIONS (NOT ACCESSIBLE FOR IDENTIFICATION)	8/18/2008
INTERIOR CAULKING,	MAIN NORTH CHAPEL WINDOWS, EAST AND WEST; SOUTHEAST CHAPEL WINDOWS, NORTH AND SOUTH (SEE ALSO HM46)	8/18/2008
DRYWALL AND JOINT MATERIAL	SOUTHWEST WING, FELLOWSHIP HALL CEILING (NEW CONSTRUCTION)	8/18/2008
CARPET ADHESIVE	THROUGHOUT BUILDING, SOME ON ACM FLOOR TILES (HM05, 44)	10/6/2000
DRYWALL AND JOINT MATERIAL	SOUTHSIDE ROOMS/ OFFICES; SOUTHEAST CHAPEL; ATTIC FIREWALLS	10/6/2000
12" ACOUSTICAL TILE AND ADHESIVE	SOUTH CENTRAL CORRIDOR AND NORTH CHAPEL CONFESSIONALS	10/6/2000
TANK INSULATION	COUTH CENTER MECHANICAL ROOM	10/6/2000
12" ACOUSTICAL TILE	SOUTHEAST SMALL CHAPEL, UNDER HM01	10/6/2000
SHINGLE ROOFING	ATTIC DEBRIS, PREVIOUS ROOFING (ORIGINAL SECTION)	8/18/2008
ELECTRICAL WRAPPED WIRING	SOUTHWEST WING, FELLOWSHIP HALL CEILING (ABANDONED LINES)	8/18/2008
PLASTER MATERIAL	ORIGINAL WALLS/ CEILINGS THROUGHOUT BUILDING	10/6/2000
6" BLACK VINYL BASE AND ADHESIVE	SOUTH CENTRAL OFFICE AREAS	10/6/2000
WINDOW SILL MATERIAL	MAIN CHAPEL AND THROUGHOUT BUILDING	10/6/2000

12" Off WHITE w/ BEIGE FLOOR TILE AND ADHESIVE	SOUTHWEST WING [NEW] OFFICE AREAS	8/18/2008
DUCT SEALANT, BROWN	ATTIC, WEST WING ADDITION HVAC DUCTS	8/18/2008
ELECTRICAL WRAPPED WIRING	SOUTHWEST WING, FELLOWSHIP HALL CEILING (ABANDONED LINES)	8/18/2008
GASKET MATERIAL	SOUTH CENTER MAIN MECHANICAL ROOM	8/18/2008
2'x2' CEILING TILE,	SOUTHEAST SMALL CHAPEL	10/6/2000
EXTERIOR CAULKING,	EXTERIOR METAL DOORS	8/5/2010
INTERIOR CAULKING,	OLD DOORS (SEE ALSO HM25)	8/5/2010
9" BLACK FLOOR TILE AND ADHESIVE	MAIN CHAPEL, SOUTHWEST ENTRY AND WAITING/ STAGING AREA	8/5/2010
RESIDUAL MASTIC	MAIN CHAPEL, NORTH CONFESSIONALS; AREAS MISSING FLOOR TILE (UNDER CARPET)	8/5/2010
9" GREEN FLOOR TILE AND ADHESIVE	SOUTH CENTRAL OFFICES, WESTSIDE (UNDER CARPET)	8/5/2010
SINK UNDERCOATING,	SOUTHWEST ADDITION, EAST KITCHEN AREA	8/5/2010
PLASTER CEILING	SOUTH CENTER MECHANICAL ROOM CEILING	8/18/2011
FIBERGLASS INSULATION SEALANT	SOUTH CENTRAL MAIN MECHANICAL ROOM	8/18/2011
EXTERIOR CAULKING,	[NEW] METAL WINDOWS, OVER EXISTING	8/18/2011
TANK INSULATION	MECHANICAL ROOM	8/18/2008
12" ACOUSTICAL TILE AND ADHESIVE	SOUTH CENTRAL CORRIDOR AND NORTH CHAPEL CONFESSIONALS	8/18/2008
DRYWALL AND JOINT MATERIAL	SOUTHSIDE ROOMS/ OFFICES; SOUTHEAST CHAPEL; ATTIC FIREWALLS	8/5/2010
6" BLACK VINYL BASE AND ADHESIVE	SOUTH CENTRAL OFFICE AREAS	8/5/2010
FLOOR LEVELING COMPOUND	MAIN CHAPEL, NORTH CONFESSIONALS; OTHER LOCATIONS (NOT ACCESSIBLE FOR IDENTIFICATION)	8/18/2011
ADHESIVE	SOUTHWEST WING, EAST FELLOWSHIP HALL CEILING (OVERHEAD); SOUTHEAST CHAPEL OLD CEILINGS OVERHEAD, CONFESSIONALS	8/5/2010
12" Off WHITE w/ BEIGE FLOOR TILE AND ADHESIVE	SOUTHWEST WING [NEW] OFFICE AREAS	8/5/2010
6" BLACK VINYL BASE AND ADHESIVE	SOUTH CENTRAL OFFICE AREAS	8/18/2011
9" BLACK FLOOR TILE AND ADHESIVE	MAIN CHAPEL, SOUTHWEST ENTRY AND WAITING/ STAGING AREA	8/18/2011
RESIDUAL MASTIC	MAIN CHAPEL, NORTH CONFESSIONALS; AREAS MISSING FLOOR TILE (UNDER CARPET)	8/18/2011

9" GREEN FLOOR TILE AND ADHESIVE	SOUTH CENTRAL OFFICES, WESTSIDE (UNDER CARPET)	8/18/2011
6" BLACK VINYL BASE AND ADHESIVE	SOUTH CENTRAL OFFICE AREAS	10/16/2003
6" BLACK VINYL BASE AND ADHESIVE	SOUTH CENTRAL OFFICE AREAS	8/18/2008
6" BLACK VINYL BASE AND ADHESIVE	SOUTH CENTRAL OFFICE AREAS	2/4/2014
DRYWALL AND JOINT MATERIAL	SOUTHSIDE ROOMS/ OFFICES; SOUTHEAST CHAPEL; ATTIC FIREWALLS	8/18/2008
RESIDUAL MASTIC	MAIN CHAPEL, NORTH CONFESSIONALS; AREAS MISSING FLOOR TILE (UNDER CARPET)	7/29/2015
WINDOW SILL MATERIAL	MAIN CHAPEL AND THROUGHOUT BUILDING	2/4/2014
9" BLACK FLOOR TILE AND ADHESIVE	MAIN CHAPEL, SOUTHWEST ENTRY AND WAITING/ STAGING AREA	2/4/2014
RESIDUAL MASTIC	MAIN CHAPEL, NORTH CONFESSIONALS; AREAS MISSING FLOOR TILE (UNDER CARPET)	2/4/2014
9" GREEN FLOOR TILE AND ADHESIVE	SOUTH CENTRAL OFFICES, WESTSIDE (UNDER CARPET)	2/4/2014
FLOOR LEVELING COMPOUND	MAIN CHAPEL, NORTH CONFESSIONALS; OTHER LOCATIONS (NOT ACCESSIBLE FOR IDENTIFICATION)	1/27/2021

HEALTH ASPECTS: ACM only presents a health hazard when asbestos fibers are airborne and inhaled. Avoid disturbance which will release fibers. The presence of asbestos does not constitute a health hazard.

CONDITIONS TO AVOID: Do not disturb or cause damage to ACM. Do not sand, grind or abrade materials or cause damage with any type of equipment.

REPORTS OF DAMAGE: Report any damage, dust or debris that may come from ACM or suspect ACM, or any change in the condition of materials, or accidental disturbance to the Asbestos Program Manager.

RESPONSE ACTION: Corrective action initiated to minimize fiber release and protect personnel.

INSPECTION: ACM will be inspected periodically to evaluate any changes in condition.

RECORDKEEPING: The Camp Lejeune Asbestos Program Manager maintains a copy of the survey for the building.

CAMP LEJEUNE Asbestos Program Manager: **Phone: (910) 451-5837**

SAMPLES COLLECTED

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
AS236-01-01	01	2'x4' CEILING TILE, TYPE I	10/6/2000	SE CHAPEL	0	0	0
AS236-01-02	01	2'x4' CEILING TILE, TYPE I	10/6/2000	SE CHAPEL	0	0	0
AS236-01-03	01	2'x4' CEILING TILE, TYPE I	10/6/2000	SE CHAPEL	0	0	0
AS236-02-01	02	12" ACOUSTICAL TILE TYPE I	10/6/2000	SE CHAPEL	0	0	0
AS236-02-02	02	12" ACOUSTICAL TILE TYPE I	10/6/2000	SE CHAPEL	0	0	0
AS236-02-03	02	12" ACOUSTICAL TILE TYPE I	10/6/2000	SE CHAPEL	0	0	0
AS236-03-01	03	2'x2' CEILING TILE, TYPE II	10/6/2000	SE SM. CHAPEL	0	0	0
AS236-04-01	04	CARPET ADHESIVE YELLOW	10/6/2000	SE SM. CHAPEL	0	0	0
AS236-04-02	04	CARPET ADHESIVE YELLOW	10/6/2000	NORTH MAIN CHAPEL, WEST CONFESSIONALS	0	0	0
AS236-05-00ri03	05	9" BROWN FLOOR TILE AND ADHESIVE	10/16/2003	N/A	9	9	9
AS236-05-00ri11	05	9" BROWN FLOOR TILE AND ADHESIVE	8/18/2011	N/A	9	9	9
AS236-05-00ri13	05	9" BROWN FLOOR TILE AND ADHESIVE	2/4/2014	N/A	9	9	9
AS236-05-00ri15	05	9" BROWN FLOOR TILE AND ADHESIVE	7/29/2015	N/A	9	9	9
AS236-05-00ri20	05	9" BROWN FLOOR TILE AND ADHESIVE	1/27/2021	N/A	9	9	9
AS236-05-01	05	9" BROWN FLOOR TILE AND ADHESIVE	10/6/2000	SMALL CHAPEL	8	0	0
AS236-05-02	05	9" BROWN FLOOR TILE AND ADHESIVE	10/6/2000	EAST CHANCEL ROOM	8	0	0
AS236-05-03	05	9" BROWN FLOOR TILE AND ADHESIVE	10/6/2000	CORRIDOR TO WEST WING	8	0	0
AS236-05-20	05	9" BROWN FLOOR TILE AND ADHESIVE	8/18/2008	NORTH NARTHEX, EAST (PATCH)	5	0	0
AS236-05-20tem	05	9" BROWN FLOOR TILE AND ADHESIVE	8/18/2008	NORTH NARTHEX, EAST (PATCH)	0	0	0
AS236-05-30	05	9" BROWN FLOOR TILE AND ADHESIVE	8/5/2010	SE SM. CHAPEL, EAST	8	0	0

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
AS236-05-30tem	05	9" BROWN FLOOR TILE AND ADHESIVE	8/5/2010	SE SM. CHAPEL, EAST	10.23	0	0
AS236-05-31	05	9" BROWN FLOOR TILE AND ADHESIVE	8/5/2010	NORTH NARTHEX, WEST	8	0	0
AS236-05-32	05	9" BROWN FLOOR TILE AND ADHESIVE	1/7/2011	MAIN CHAPEL, SW	6	0	0
AS236-05-32tem	05	9" BROWN FLOOR TILE AND ADHESIVE	1/7/2011	MAIN CHAPEL, SW	5.05	0	0
AS236-06-01	06	DRYWALL AND JOINT MATERIAL	10/6/2000	SE SM. CHAPEL CONFESSIONAL	0	0	0
AS236-06-20	06	DRYWALL AND JOINT MATERIAL	8/18/2008	ATTIC, WEST FIREWALL	0	0	0
AS236-06-21	06	DRYWALL AND JOINT MATERIAL	8/18/2008	ATTIC, EAST FIREWALL	0	0	0
AS236-06-30	06	DRYWALL AND JOINT MATERIAL	8/5/2010	SE SM. CHAPEL, NE CONFESSIONAL	0	0	0
AS236-07-01	07	PLASTER MATERIAL	10/6/2000	MAIN NORTH CHAPEL, SE READY RM	0	0	0
AS236-07-02	07	PLASTER MATERIAL	10/6/2000	MAIN NORTH CHAPEL, SW READY RM	0	0	0
AS236-07-03	07	PLASTER MATERIAL	10/6/2000	NORTH END NARTHEX HEAD	0	0	0
AS236-08-01	08	12" ACOUSTICAL TILE AND ADHESIVE	10/6/2000	SOUTH CNTR CORRIDOR	0	0	0
AS236-08-02	08	12" ACOUSTICAL TILE AND ADHESIVE	10/6/2000	NORTH CHAPEL, WEST CONFESSIONALS	0	0	0
AS236-08-20	08	12" ACOUSTICAL TILE AND ADHESIVE	8/18/2008	NORTH MAIN CHAPEL, WEST CONFESSIONAL	0	0	0
AS236-08-21	08	12" ACOUSTICAL TILE AND ADHESIVE	8/18/2008	SOUTH MAIN CHAPEL, CNTR	0	0	0
AS236-09-00ri03	09	6" BLACK VINYL BASE AND ADHESIVE	10/16/2003	N/A	9	9	9
AS236-09-00ri07	09	6" BLACK VINYL BASE AND ADHESIVE	8/18/2008	N/A	9	9	9
AS236-09-00ri13	09	6" BLACK VINYL BASE AND ADHESIVE	2/4/2014	N/A	9	9	9
AS236-09-01	09	6" BLACK VINYL BASE AND ADHESIVE	10/6/2000	SOUTH CNTR, WEST OFFICE	10	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
AS236-09-02	09	6" BLACK VINYL BASE AND ADHESIVE		10/6/2000	SOUTH CNTR, CNTR ADMIN	10	0	0
AS236-09-30	09	6" BLACK VINYL BASE AND ADHESIVE		8/5/2010	SOUTH CNTR, MIDDLE OFFICE NW	8	0	0
AS236-09-40	09	6" BLACK VINYL BASE AND ADHESIVE		8/18/2010	CHAPLAIN OFFICE CLOSET	5	0	0
AS236-10-01	10	WINDOW SILL MATERIAL	GRAY, CEMENTITIOUS	10/6/2000	SOUTH CORRIDOR, WEST WINDOW	0	0	0
AS236-10-02	10	WINDOW SILL MATERIAL	GRAY, CEMENTITIOUS	10/6/2000	NORTH NARTHEX, NW WINDOW	0	0	0
AS236-10-50	10	WINDOW SILL MATERIAL	GRAY, CEMENTITIOUS	2/4/2014	SE SMALL CHAPEL, SE	0	0	0
AS236-10-51	10	WINDOW SILL MATERIAL	GRAY, CEMENTITIOUS	2/4/2014	CNTR MAIN HALL, WEST	0	0	0
AS236-11-01	11	TANK INSULATION		10/6/2000	SOUTH CNTR MECH ROOM TANK	0	0	0
AS236-11-02	11	TANK INSULATION		10/6/2000	SOUTH CNTR MECH ROOM TANK	0	0	0
AS236-11-20	11	TANK INSULATION		8/18/2008	1ST FLOOR	0	0	0
AS236-20-20	20	12" Off WHITE w/ BEIGE FLOOR TILE AND ADHESIVE		8/18/2008	SW WING, NW OFFICE	0	0	0
AS236-20-30	20	12" Off WHITE w/ BEIGE FLOOR TILE AND ADHESIVE		8/5/2010	SW WING, FELLOWSHIP HALL NE	0	0	0
AS236-21-20	21	DUCT SEALANT, BROWN		8/18/2008	ATTIC, SW WING	0	0	0
AS236-22-20	22	SHINGLE ROOFING		8/18/2008	ATTIC, SOUTH CNTR	0	0	0
AS236-22-21	22	SHINGLE ROOFING		8/18/2008	ATTIC, SW	0	0	0
AS236-23-20	23	ROOFING MATERIAL,	TAR	8/18/2008	ATTIC, SOUTH CNTR	0	0	0
AS236-24-20	24	FLOOR LEVELING COMPOUND	WHITE	8/18/2008	NORTH MAIN CHAPEL, CNTR	0	0	0
AS236-24-21	24	FLOOR LEVELING COMPOUND	WHITE	8/18/2008	NORTH MAIN CHAPEL, EAST CONFESSIONAL	0	0	0
AS236-24-40	24	FLOOR LEVELING COMPOUND	WHITE	8/18/2011	NORTH NARTHEX, SW	0	0	0
AS236-24-60	24	FLOOR LEVELING COMPOUND	WHITE	1/27/2021	CHAPEL, NE CORNER	0	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
AS236-25-00ri11	25	INTERIOR CAULKING,	TAN	8/18/2011	N/A, SE OLD CHAPEL WINDOWS	9	9	9
AS236-25-00ri15	25	INTERIOR CAULKING,	TAN	7/29/2015	N/A	9	9	9
AS236-25-00ri20	25	INTERIOR CAULKING,	TAN	1/27/2021	N/A	9	9	9
AS236-25-20	25	INTERIOR CAULKING,	TAN	8/18/2008	MAIN CHAPEL, NW WINDOW	0	0	0
AS236-25-21	25	INTERIOR CAULKING,	TAN	8/18/2008	MAIN CHAPEL, SE WINDOW	0	0	0
AS236-25-30	25	INTERIOR CAULKING,	TAN	8/5/2010	SE CHAPEL, NORTH WINDOW	2	0	0
AS236-25-40	25	INTERIOR CAULKING,	TAN	8/18/2011	SOUTH CNTR HALL, WEST WINDOW	.1	.1	.1
AS236-25-41	25	INTERIOR CAULKING,	TAN	8/18/2011	CHAPLAINS OFFICE, SOUTH	0	0	0
AS236-26-20	26	DRYWALL AND JOINT MATERIAL		8/18/2008	SW WING, EAST FELLOWSHIP HALL CEILING	0	0	0
AS236-27-20	27	ELECTRICAL WRAPPED WIRING	WHITE	8/18/2008	SW WING, EAST FELLOWSHIP HALL	0	0	0
AS236-28-20	28	ELECTRICAL WRAPPED WIRING	BLACK	8/18/2008	SW WING, EAST FELLOWSHIP HALL	0	0	0
AS236-29-20	29	ELECTRICAL WRAPPED WIRING	RED	8/18/2008	SW WING, EAST FELLOWSHIP HALL	0	0	0
AS236-30-20	30	ADHESIVE	BROWN	8/18/2008	SW WING, EAST FELLOWSHIP HALL	0	0	0
AS236-30-30	30	ADHESIVE	BROWN	8/5/2010	SE CHAPEL, NE CONFESSIONAL	0	0	0
AS236-31-20	31	PLASTER SMOOTHCOAT	CEILING	8/18/2008	SOUTHWEST WING, EAST FELLOWSHIP HALL CEILING (OVERHEAD)	0	0	0
AS236-32-20	32	GASKET MATERIAL	GRAY	8/18/2008	SOUTH CNTR MECH RM	0	0	0
AS236-33-20	33	GASKET MATERIAL	BLACK	8/18/2008	1ST FLOOR	0	0	0
AS236-34-20	34	SHINGLE ROOFING		8/18/2008	EXT. SOUTH CNTR GROUND	0	0	0
AS236-34-21	34	SHINGLE ROOFING		8/18/2008	EXT. SOUTH CNTR, WEST	0	0	0
AS236-40-30	40	EXTERIOR CAULKING,	BROWN	8/5/2010	NORTH NARTHEX, EAST DOOR	0	0	0
AS236-41-30	41	INTERIOR CAULKING,	TAN	8/5/2010	SE CHAPEL, NE CONFESSIONALS	0	0	0

Sample	HA	Description		Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
AS236-42-00ri11	42	9" BLACK FLOOR TILE AND ADHESIVE		8/18/2011	N/A	9	9	9
AS236-42-00ri13	42	9" BLACK FLOOR TILE AND ADHESIVE		2/4/2014	N/A	9	9	9
AS236-42-00ri20	42	9" BLACK FLOOR TILE AND ADHESIVE		1/27/2021	N/A	9	9	9
AS236-42-30	42	9" BLACK FLOOR TILE AND ADHESIVE		8/5/2010	MAIN CHAPEL, SW ROOM	3	0	0
AS236-42-30tem	42	9" BLACK FLOOR TILE AND ADHESIVE		8/5/2010	MAIN CHAPEL, SW ROOM	14.56	0	0
AS236-43-00ri13	43	RESIDUAL MASTIC	BLACK	2/4/2014	N/A	9	9	9
AS236-43-00ri15	43	RESIDUAL MASTIC	BLACK	7/29/2015	N/A	9	9	9
AS236-43-30	43	RESIDUAL MASTIC	BLACK	8/5/2010	NORTH CHAPEL, NE CONFESSIONAL	2	0	0
AS236-43-31	43	RESIDUAL MASTIC	BLACK	8/5/2010	NORTH CHAPEL, NW CORNER	6	0	0
AS236-43-32	43	RESIDUAL MASTIC	BLACK	8/5/2010	NORTH NARTHEX, WEST DOOR	5	0	0
AS236-43-40	43	RESIDUAL MASTIC	BLACK	8/18/2011	NORTH NARTHEX, SW	5	0	0
AS236-44-00ri11	44	9" GREEN FLOOR TILE AND ADHESIVE	w/WHITE STREAKS	8/18/2011	N/A	9	9	9
AS236-44-00ri13	44	9" GREEN FLOOR TILE AND ADHESIVE	w/WHITE STREAKS	2/4/2014	N/A	9	9	9
AS236-44-30	44	9" GREEN FLOOR TILE AND ADHESIVE	w/WHITE STREAKS	8/5/2010	SOUTH CNTR, CNTR OFFICE NW	8	0	0
AS236-45-30	45	SINK UNDERCOATING,	WHITE	8/5/2010	SW ADDITION, EAST KITCHEN	0	0	0
AS236-46-00ri11	46	EXTERIOR CAULKING,	BEIGE/ YELLOW	8/18/2011	N/A, WINDOWS	9	9	9
AS236-46-00ri13	46	EXTERIOR CAULKING,	BEIGE/ YELLOW	2/4/2014	N/A	9	9	9
AS236-46-00ri15	46	EXTERIOR CAULKING,	BEIGE/ YELLOW	7/29/2015	N/A	9	9	9
AS236-46-00ri20	46	EXTERIOR CAULKING,	BEIGE/ YELLOW	1/27/2021	N/A	9	9	9
AS236-46-30	46	EXTERIOR CAULKING,	BEIGE/ YELLOW	8/5/2010	SE CHAPEL, NORTH WINDOW	2	0	0
AS236-46-40	46	EXTERIOR CAULKING,	BEIGE/ YELLOW	8/18/2011	MAIN CHAPEL, SE ENTRY DOOR	0	0	0

Sample	HA	Description	Sample Date	Sample Location	Chr (%)	Amo (%)	Oth (%)
AS236-46-41	46	EXTERIOR CAULKING, BEIGE/ YELLOW	8/18/2011	SOUTH CNTR MECH RM DOOR	0	0	0
AS236-50-40	50	PLASTER CEILING	8/18/2011	SOUTH CNTR MECH RM	0	0	0
AS236-50-41	50	PLASTER CEILING	8/18/2011	SOUTH CNTR MECH RM	0	0	0
AS236-51-40	51	FIBERGLASS INSULATION SEALANT WHITE	8/18/2011	SOUTH CNTR MECH RM	0	0	0
AS236-52-40	52	EXTERIOR CAULKING, BROWN	8/18/2011	SOUTH CNTR CHAP OFFICE WINDOW	0	0	0