Construction and Demolition (C&D) Monthly Diversion Report

C&D DIVERSION - The Contractor will use a permitted off-post landfill. Executive Order 13693, Planning for Federal Sustainability in the Next Decade, requires all federal facilities to divert a minimum of 60% of construction and demolition (C&D) materials and debris from landfills. If the contractor has a valid reason for not being able to meet this diversion goal, the contractor needs to present their reasoning in writing to DPW-Environmental Division.

Contract specifications will include submission of a contractor's monthly C&D Diversion Report of all materials resold, recycled, reused, or landfilled will be reported by the 10th of each month (Attachment A) to the Environmental Division, Solid Waste Program Manager, cynthia.m.hernandez38.civ@army.mil with a copy to the Contract Officer Representative (COR).

Items that can be used to increase diversion rates include salvaged items (may be reused as part of the contract by others), scrap metal, masonry products, gravel, asphalt, concrete, rock, topsoil (earth fill is specifically excluded). See attached list of local recyclers (Attachment B).

Suitable materials that meet standards for recycle/reuse may go directly to a recycling facility. All suitable concrete/asphaltic materials may be crushed, recycled, or stockpiled at a designated site on Fort Bliss on a temporary basis. All recycled/reused concrete/asphalt materials must be removed from Fort Bliss by the end of the project schedule. Use of the material processed for engineering fill, aggregate, or re- constituted concrete or asphaltic pavement constitutes recycling.

Upon diversion of the recycled/reused materials, the Contractor shall submit proof of recycling/diversion in the monthly C&D Waste Management Reports detailing weight of diverted material and weights of debris landfilled.

The COR will review the plan in coordination with the Directorate of Public Works- Environmental Division.

This page intentionally left blank.

C&D Monthly Diversion Report Instructions

Construction and Demolition (C&D) means material generated from construction, renovation, repair or demolition of structures such as buildings, bridges, pavements, towers, dams, pipelines, etc. which are commingled or sources separated for recycling. As of FY2025, the C&D diversion goal is 60 percent. Use engineering estimates for tonnages generated from project start to completion.

1. The C&D monthly diversion report is required as part of the project, a contractor submittal requirement. The C&D monthly diversion report form contains the following required reporting elements:

   - The *Proposed Start and Completion Dates* will assist in determining when C&D monthly diversion reports are due.
   - The *Contract Number* is the number that identifies the contract vehicle used for the project.
   - The *Project Number* identifies the project.
   - The *Government Project Manager (PM)* represents the government in the design, acquisition and construction processes and/or the *Contracting Officer Representative (COR)* is the government employee empowered by the Contracting Officer to manage the execution of the project. The PM or COR are required to submit the C&D monthly diversion report to the DPW-ED solid waste manager.
   - The *Contractor* is the prime contractor for the C&D project. The Contractor field should reflect the name of the company engaged by the government (prime) to complete the project and thus will generate the waste. If a sub-contractor will ultimately execute generation of the waste, that information should also be submitted in this field.
   - The *Task Order* is the four-digit number which identifies a task order(s) against a given contract vehicle. Multiple task orders can be assigned to a project.
   - The *Facility Name/Site Location* field includes the name of the facility, the assigned facility number and the street address. The name of the facility that the C&D material was transported to, add additional destinations if required.

2. C&D monthly diversion report must be submitted using this form. After completing all applicable reporting blocks, email the report to Cynthia.m.hernandez38.civ@army.mil.

Fort Bliss Solid Waste Program
Construction and Demolition (C&D) Monthly Diversion Report

Reporting Period: _____ **through** _____
(mm/dd/yy) **(mm/dd/yy)**

Proposed Start Date: _____

Proposed Completion Date:

Contract Number: _____

Project No: _____

Delivery Order No: _____

Government Project Manager/Contract Officer Representative: _____

Contractor: _____

Task Order No: _____

Commodity	# of Loads	Location/Site Delivered	Diverted		Landfilled	
			Tons Diverted (T)	Cost to Divert ($)	Tons Landfilled (T)	Cost to Landfill ($)
Concrete						
Asphalt						
Clean Fill						
Gravel						
Greenery						
Scrap Metal						
Wood						
Cardboard						
Drywall						
Other:						
Other:						
Other:						
General Debris						
TOTALS			0	$ 0	0	$ 0

Total Diverted:	0
Total Landfilled:	0
***Percent Diverted:**	0

Notes:

(=Total ton Diverted divided by Total Diverted + Total Landfilled)

*Please note an error message will pop up for the "Percent Diverted" Box until all totals are complete.

Note 1: For an electronic workable copy of this form, please contact the Solid Manager at (915) 568-5677; cynthia.m.hernandez38.civ@army.mil
Note 2: Contractor is to attach weight tickets to this form for review by Solid Waste Manager.

Submitted by Print: _____

Submitted by Signature: _____ **Date:** _____

El Paso Area C&D Recyclers

	Name of Facility	EPX Recycling	ASA Recycling	SA	W Silver Recycling	Border Trading	Rapid Disposal	Lucero Scrap Metal	SA Scrap Metal	Total Metals	Shapiro Scrap Metal	RAM Industries	Waste Connections	Diversified Recycling	Fuehercy Group LLC	Pepes Pallets	Ramiro Bernal	Jobe Materials	El Paso Recycling Inc
	Address	12520 Pellicano Dr	1042 Eastside Rd	6800 Market	5025 Avenida Creel, Santa Teresa, NM	1011 Hawkins Blvd	1381 S Darrington Rd #B	10717 Alameda	351 N Neveraz Rd		206 Dodge Road			421 Fredericks Rd		10412 Persephone Dr		13251 Pellicano Dr	12520 Pellicano Dr
	Phone	915-859-2890	915-779-3326	915-772-2728	915-532-5643	915-775-2546	915-212-6000	915-872-9880	915-258-9116	618-979-6107	915-881-1991	915-227-9035	915-478-1890	915-479-8437	915-726-2784	915-529-6128	915-820-4370	915-298-9900	915-859-2890
	Asphalt																	X	
	Brick																		
	Concrete																	X	
Land Clearing Debris	Rocks																		
	Soil																		
	Vegetation/ Timber																		
	Other																		
Metal	Aluminum	X	X	X	X	X	X	X	X	X	X	X	X	X					
	Copper	X	X	X	X	X	X	X	X	X	X	X	X	X					
	Mixed Metal	X	X	X	X	X	X	X	X	X	X	X	X	X					
	Steel	X	X	X	X	X	X	X	X	X	X	X	X	X					
	Other Metals	X	X	X	X	X	X	X	X	X	X	X	X	X	X				
Speciality Material	Ceiling Tile																		
	Composition Roof																		
	Doors																		
	Windows																		
	Stairs																		
	Cabinets																		
	Glass																		
	Gypsum/ Plaster	X																	X
	Insulation																		
	Paper	X			X														
	Plastic	X			X														
	Siding																		
Wood	Finished	X												X		X	X		
	Structural	X												X		X	X		
	Treated													X		X	X		
	Other													X		X	X		

Attachment B
El Paso Area C&D Recyclers
Revised 28 February 2025

This page intentionally left blank.